Ex-Post Evaluation of Japanese ODA Loan Project

Hainan Development Project (Yangpu Port)

External Evaluator: Kenichi Inazawa, Office Mikage LLC

1. Project Description





Map of the Project Area

Container Berth in Yangpu Port

1.1 Background

In 1988, Hainan Province, ¹ located at the southernmost tip of China, was separated from Guangzhou Province and elevated to the status of province. It was designated as the fifth special economic zone in China. Hainan Province, through foreign open-door strategy, promoted policies on foreign capital inflows and attracted business to the province, while at the same time aimed to build up urgently its social and economic infrastructure. Prior to the project commencement, the province did not have remarkable progress of building infrastructure such as sea ports, roads, airports and communications. With regards to sea ports, the planned cargo handling capacity of ports throughout Hainan Province was a total of 10.67 million tons. But actual total cargoes in 1993 totaled 13.56 million tons, and that in 1994 15.11 million tons, exceeding planned capacity and thus necessitating much larger port facilities.

Main ports in Hainan Province are Haikou Port in the provincial capital of Haikou; Sanya Port on the southern part of the island; Basuo Port, specializing in ore shipping, on the western part of the island; and Yangpu Port on the northern part of the island. Yangpu Port opened in 1990.² It was expected to increase cargo handling volume in the future, primarily for containers

¹ It has an area of roughly 34,000 km², about the same as the Japanese island of Kyushu. Its coastline stretches for about 1,570 km.

² Two 20,000-ton multipurpose berths were constructed to open the port (constructed with Chain's own funds).

and general cargoes, in accordance with the economic development of the Yangpu Economic Development Zone³ and the Danzhou Economic Zone (Danzhou, Lingao and Baisha) further inland. In order to respond to increased demand of cargo volume at Yangpu Port, new berths and other construction were required to expand the port facilities quickly.

1.2 Project Outline

The objective of this project is to expand the cargo-handling capacity in Yangpu port, which the hinterland is Dangzhou Economic Zone, located on the north-west part of Hainan Province, by constructing one multi-purpose berth (for 20,000DWT general cargo ship) and two general cargo berths (for 20,000DWT general cargo ship) and developing port facilities; thereby contributing to promote the economic development in Hainan Province.

Approved Amount/ Disbursed Amount	4,300 million yen / 3,372 million yen
Exchange of Notes Date/ Loan Agreement Signing Date	October 1995 / November 1995
Terms and Conditions	Interest Rate: 2.3% Repayment Period: 30 years (Grace Period: 10 years) Conditions for Procurement: General untied
Borrower / Executing Agency(ies)	Government of the People's Republic of China / People's Government of Hainan Province (Project Implementation Unit: State Development Investment Company Yangpu Port (SDIC Yangpu Port))
Final Disbursement Date	December 2002
Main Contractor (Over 1 billion yen)	N/A
Main Consultant (Over 100 million yen)	N/A
Feasibility Studies, etc.	F/S prepared by China Ministry of Transport, Second Harbor Consultants Co., Ltd. (1991) F/S approved by the National Plan Committee (1994)
Related Projects (if any)	Study for Comprehensive Development Plan of Hainan Island conducted by JICA (1988)

2. Outline of Evaluation Study

2.1 External Evaluator

³ Approved as a National Development Zone in 1992 by the State Council. It has an area of roughly 30 km² and is an economic development zone centered around the port.

Kenichi Inazawa, Evaluation Consultant, Office Mikage LLC

2.2 Duration of Evaluation Study

Duration of the Study: September 14, 2009 – July 12, 2010

Duration of the Field Study: December 7-19, 2009 (1st study)

March 8-13, 2010 (2nd study)

2.3 Constraints during the Evaluation Study

N/A

3. Results of the Evaluation (Overall Rating: A)

- 3.1 Relevance (Rating: a)
- 3.1.1 Relevance with the Development Plan of China

At the time of the appraisal, the Chinese government's Eighth Five-Year Plan (1991-95) aimed to promote the construction of berths and increase cargo handling volume in order to respond to increasing demand of cargo volume at Chinese ports as the economy grew. This project was incorporated into this Five-Year Plan with construction of other major Chinese ports. In addition, in 1988, prior to this Five-Year Plan, JICA formulated "Comprehensive Development Plan of Hainan Island" as a plan to advance the island's industrialization and urbanization by infrastructure development such as upgrading maritime transport and improving cargo handling efficiency at port facilities. Moreover, Hainan, which elevated to a province in 1988, formulated the Strategic Development Plan for Transportation. It set building infrastructure including sea ports, roads, airports, communications and etc as a priority issue and aimed for economic growth through promoting direct investment as well as foreign capital inflows. In particular, development of port facilities was recognized as important infrastructure which could lead the island's economic growth together with development of highway networks.

At the time of the ex-post evaluation, the Chinese government also aims to promote coastal port development and improve cargo handling capacity in the Eleventh Five-Year Plan (2006-10), the national development plan. The Eleventh Five-Year Plan for Hainan Province National Economic and Social Development Outline, established at the Third Meeting of the Hainan Province People's Committee in 2006, also includes important infrastructure projects

⁴ This project was described in the development plan.

such as roads, sea ports, water and sewage services, electricity and environmental protection measures with the intention of Hainan Province's economic growth. Moreover, in 2008 Department of Transportation of the People's Government of Hainan Province formulated the Hainan Province Port Development Plan, prescribing strategies for the province's entire port sector until 2020. With these policies underway, Yangpu Port was recognized as China's fourth bonded port area in 2007. When Chinese President Hu Jintao made an inspection in Hainan Province in 2008, he stated, "Hainan Province should actively participate in economic cooperation with the ports of other countries and relationship-building between China and the ASEAN Free Trade Area. The Yangpu Economic Development Zone should take the lead to be a hub port for shipping, distribution and export in Southeast Asia," directing Hainan Province and Yangpu Port to take leadership and play an important role in international maritime operations. Based on this statement, the People's Government of Hainan and other related agencies are now promoting policies to expand Yangpu Port's function as an international port.

3.1.2 Relevance with the Development Needs of China

At the time of the appraisal, Yangpu Port, which opened in 1990, expected cargo handling volume, primarily for containers and general cargoes, increasing from 3.4 million tons by 2000 to 4.6 million tons by 2005 through economic growth in the hinterland economic areas, the Yangpu Economic Development Zone, Danzhou, Lingao Baisha and elsewhere. At the time of the appraisal, Yangpu Port had an annual cargo capacity of 1 million tons (with two 20,000-ton multipurpose berths) and was predicted to face severe shortage in its cargo handling capacity in the future.

Annual cargo volume has been approx. 4.2 million tons (average between 2005 and 2008) after the project completion. However the hinterland economic areas, the Yangpu Economic Development Zone, Danzhou, Lingao and Baisha, have also achieved further economic growth (13-14% average annual growth) and total cargo handling volume tends to increase. Under such circumstances, the third phase project has been implemented at Yangpu Port to keep up with the growing cargo demand.⁵

3.1.3 Relevance with Japan's ODA Policy

In the Official Development Assistance Charter, approved by the Japan's Cabinet in 1992,

⁵ Construction began in December 2005 and was completed in September 2009. Three berths for 20,000DWT general cargo ship were constructed with China's own funds. Planned annual cargo handling volume is 4.1 million tons. The fourth project is currently in the planning stages.

trade and investment, which have a significant impact on the Japan's ODA and growth of the developing countries, could have been promoted with meaningful coordination links and were deemed as one of the important issues, in order to promote the growth of developing countries. In particular the Asian region, which has a close relationship with Japan and has a great impact on Japan's security and prosperity, was recognized as an essential area. Since this project aims to promote trade and investment in the region, by taking full consideration of strengthening economic links with the region, it is considered relevant to Japan's foreign aid policy.

This project has been highly relevant with the China's development plan, development needs, as well as Japan's ODA policy, therefore its relevance is high.

3.2 Efficiency (Rating: b)

3.2.1 Project Outputs

Although the scope of some outputs was cancelled, this project was implemented almost as planned. The following table compares and explains the differences between planned and actual major outputs.

Table 1: Comparison of Planned and Actual Major Outputs

Outputs	Planned at the Time of the Appraisal	Actual at the Time of the Ex-post Evaluation
1. Civil Works	1) Wharf Structure (Total length is 700m) a) Multi-purpose Berth x 1 (for 20,000DWT General Cargo Ship) b) General Cargo Berth x 2 (for 20,000DWT General Cargo Ship) (Total Annual Handling Capacity: 1.2 million tons)	the total length is 577m)
	2) Stockyard (47,000 m²)	2) Stockyard (47,000 m²) As planned
2. Procurement of Handling Equipments	1) Crane Set 2) Tank Truck (8,000-liters) for Supplying Oil to Machinery and Cars x 1 3) Carriage Trailer between Berths and Yard, Trailer Chassis x Total 79 4) Other Machinery and Equipments (Loaders, Heavy	3) Almost as planned

	Machinery, Forklifts, etc.)	
	inacimici y, i orkinio, cic.)	
3. Construction of	1) General Warehouse x 2	Only 1) and 4) were
Handling Facility	2) Container Freight Station	constructed.
Building, Operation	(CFS)	(However, only one warehouse
and Management	3) Yard and Handling	was constructed, regarding 1)
Building and	Administration Building	General Warehouse.)
Residential Houses	4) Port Company Building	
for Port Workers	5) School and Education Building	2)3)5)6)7) were cancelled.
(Living Environment	6) Training Building	
Buildings), etc	7) Others: Substation, Houses for	
4 5 1	Port Workers, etc	1 1 1
4. Development of	110	1) As planned
Water and Power	Power Supply, Environmental	
Supply, etc	Work Boat (120-ton boat x 1),	
	Environmental Protection	
5 D	Measures, etc	1) A1
5. Procurement and Installation of		1) Almost as planned
Installation of Communication and	Navigation Support System (Buoys x 7)	(However, the number of the
Navigation Support	(Buoys x /)	procured buoys was four.)
System		
6. Procurement of	1) Port Boat (Tug Boat x 1),	1) Almost as planned
Port Boat and Patrol	,	(However, the number of the
Vehicle	Tadioi veinere a s	procured vehicles was two.)
7. Construction of	1) Product (Cargo) Inspection	1) Cancelled
Product (Cargo)	Facilities, Equipments, etc	(However, the facilities and
Inspection Facilities,	7 1 1	equipments were constructed
Procurement and		and procured by China's own
Installation of		funds.)
Equipments, etc		
8. Technical	1) Study of Land Improvement	1) Cancelled
Cooperation	Method on Reclaimed Land	
(Dispatch of Training	(Measures for Soft Ground at	
Group)	Construction Site)	0.6 11.1
	2) Study of Terminal Operation	2) Cancelled
	Techniques (Computer	(However, it was implemented
	Management Which Responds to Sudden Increases in Cargo	by China's own funds)
	Sudden Increases in Cargo Volume, Measures for	
	Personnel/Organization	
	Rationalization/Efficiency)	
9. Consulting	1) No Plan for Hiring Foreign	1) As planned
Services	Consultants	However, Shenghua,
		Guangzhou Province Transport
		and Construction Company, a
		local consultant, was hired.
		(From November 1996 to April
		1997: Total 5M/M)
Additional Outputs	Construction of Stockyard Extension	
	(Expansion of Container Cargo	and Transport Area: it was

	constructed with China's own funds. It is adjacent to the 47,000 m ² stockyard area constructed by this project.)
--	--

Source: JICA documents, Project Completion Report (PCR), Answers on questionnaires

The followings are the brief explanations of the main points of difference between the planned and actual. It is believed the differences were relevant modifications.

1. Civil Works

The main reason for shortening the total extension from 700 meters to 577 meters is as a result of re-examining the project scope. At the project commencement, the economy in Hainan Province, including the Yangpu Economic Development Zone, was sluggish. There were no large industrial projects and annual cargo handling volume at Yangpu Port was around 550,000 tons until 1997. The Executing Agency estimated the economic effects and market needs after the project completion, and revised the berth extension. As a result, the Agency judged that construction with 577 meters was appropriate.⁶

The difference between 1.2 million tons and 1.774 million tons in annual handling capacity is due to a difference in the calculation methods. It is because there is a difference about the calculation methods used at the time of the appraisal and at the project completion, not because actual annual handling capacity changed. According to the Executing Agency, the figure at the time of the appraisal was calculated with the then current method, while the figure at the time of the ex-post evaluation was calculated using the present method,⁷ and there was no change in conditions that would have altered actual annual handling capacity.

2. Construction of Handling Facility Building, Operation and Management Building and Residential Houses for Port Workers (Living Environment Buildings), etc

The reason that only one general warehouse was constructed and that the container freight station and the yard and handling administration building were cancelled is that a review of the project scope was conducted after the project commencement, and it was judged that the warehouse and administration building constructed in the first phase project (completed in 1990) would function sufficiently.⁸

.

⁶ The Agency had an agreement of JICA.

⁷ As both figures are calculated estimates (theoretical figures), a difference occurs on the figures when the method is changed. Note that shortening the length of wharf structure and the increase in annual handling capacity are not related each other.

⁸ At present the general warehouse is mainly used for storage of sugar.

The reason for cancelling the construction of school and education building, the training building and other related facilities, such as the substation and houses for port workers, is that as China was transitioning to a market economy, the necessity of the employee welfare program in place prior to the project commencement was re-examined. As a result, it was cancelled.

3. Procurement and Installation of Communication and Navigation Support System

The reason for decreasing the number of procured buoys is that the Executing Agency re-examined the quality and amount of equipment and machinery at Yangpu Port at the procurement phase. As a result, it was judged that four would be sufficient.

4. Procurement of Port Boat and Patrol Vehicle

The reason for the reduction is as above in 3. The Executing Agency re-examined the quality and amount of equipment and machinery at Yangpu Port at the procurement phase. As a result, it was judged that two would be sufficient.

5. Construction of Product (Cargo) Inspection Facilities⁹, Procurement and Installation of Equipments, etc

Under the order of China's State Council, the Department of Inspection and Quarantine Clearance undertook this work and it was cancelled as part of this project.

6. Technical Cooperation (Dispatch of Training Group)

According to the Executing Agency, the reason for cancelling the Study of Land Improvement on Reclaimed Land is that necessary measures such as training conducted with China's own funds were taken, after the project commencement, therefore it was not implemented. On the other hand, the reason for cancelling the Study of Terminal Operation Techniques is that this was also conducted with China's own funds and trainees took technical training related to operating machinery in other Chinese cities, therefore it was not implemented as part of this project.

⁹ Total area is approx. 12,000 m².




Figure 1: Project Site (Map of the Entire Yangpu Port)

3.2.2 Project Inputs

3.2.2.1 Project Period

The planned project period was 3 years and 8 months (44 months) from November 1995 to June 1999; however it actually took 9 years and 11 months (119 months), from November 1995 to September 2005, 270% significantly longer than planned. The biggest reason for the delay is that the Chinese side decided to postpone the commencement period of civil works, in response to the economic situation at the time, and as a result the project completion period was delayed. At the project commencement, the economy in Hainan Province, including the hinterland, Yangpu Economic Development Zone, was sluggish. There were no large industrial projects and annual cargo handling volume at Yangpu Port, which did not exceed 550,000 tons until 1997. Under these circumstances, the Executing Agency judged that it was inappropriate, from the perspective of achieving economic effects, to continue with the civil works and procurement as per the initial plan, ¹⁰ so the commencement period of civil works and the project completion period were postponed. ¹¹

¹⁰ This is because consideration was given to the fact that large profits cannot be gained if cargo handling work is sluggish.

Regarding the change of the commencement period, the Executing Agency had an agreement of JICA.

Table 2: Comparison of Planned and Actual Project Period

Outputs	Planned	Actual
(The whole project)	November 1995 to June 1999 (44 months)	November 1995 to September 2005 (119 months)
1. Civil Works	November 1995 to June 1999	November 1998 to September 2005
2. Procurement of Handling Equipments	January 1997 to June 1999	January 1998 to June 2003
3. Construction of Handling Facility Building, Operation and Management Building and Residential Houses for Port Workers (Living Environment Buildings), etc	July 1996 to June 1999	November 2000 to January 2005
4. Development of Water and Power Supply	July 1996 to June 1999	December 1998 to July 2005
5. Procurement and Installation of Communication and Navigation Support System	July 1996 to December 1997, January to June 1999 (Procurement in two installments)	January 2002 to March 2004 (Procurement in only one time)
6. Procurement of Port Boat and Patrol Vehicle	January 1997 to March 1998	October 1998 to November 1999
7. Land Acquisition and Resettlement	November 1995 to March 1996	November 1995 to December 1997
8. Consulting Services	No Establishment of Planned M/M	November 1996 to April 1997

Source: JICA documents, Project Completion Report (PCR), Answers on questionnaires

3.3.2.2 Project Cost

The planned cost was 9,378 million yen (Japan's ODA loan amount was 4,300 million yen), and the actual cost was 6,819 million yen (Japan's ODA loan amount was 3,372 million yen). It is lower than planned (about 73% of the plan). The reasons the project cost was less than planned are: 1) cancellation of facilities such as the warehouse, the administration, operation and the school buildings, cancellation of "product (cargo) inspection facility construction, procurement and installation of machineries, etc." and cancellation of "technical cooperation"; 2) project funds were saved by thoroughly controlling funds related to biddings, procurements and contracts; 3) fluctuations in exchange rates, etc.

Thus, although the project period was significantly longer than planned, the project cost was lower than planned, therefore efficiency of the project is fair.



Figure 2: Berth and Cranes of this Project



Figure 3: Trailer Chassises of this Project

- 3.3 Effectiveness (Rating: a)
- 3.3.1 Quantitative Effects

3.3.1.1 Results from Operation and Effect Indicators

With regards to evaluating the project effectiveness, total cargo handling volume, berth occupation ratio, number of vessels arriving in port and total gross tonnage, average waiting time of vessels arriving in port and operating ratio per crane at Yangpu Port were reviewed and analyzed¹². Actual figures at the time of the appraisal and the ex-post evaluation, and estimated figures after the project completion are shown below in Table 3.¹³

Table 3: Quantitative Data

At the Time of the Appraisal (Actual and Estimation) and the Ex-post Evaluation (Actual)

Quantitative Indicators	At the Time of the Appraisal (Actual)		Quantitative (Actual)		At the T the App (Estimate)	oraisal			e of Ex-p n (Actua	
	1991	1992	1993	1994	2000	2005	2005	2006	2007	2008
1) Total Cargo Handling Volume (thousand ton/year)	170	260	510	520	3,400	4,600	4,126	4,262	4,279	4,205
Cargo Handling Volume of this Project (thousand ton/year)		N	/A		N/A	N/A	N/A	N/A	2,446	2,237

¹² At the time of the appraisal, only data for total cargo handling volume was verified. However data which the Executing Agency and the O&M unit were monitoring was confirmed, and other quantitative indicators such as berth occupation ratio, number of vessels arriving in port and total gross tonnage, average waiting time for vessels arriving in port and operating ratio per crane were also referred.

in port and operating ratio per crane were also referred.

13 Data in the table show the whole figures at Yangpu Port including this project.

2) Berth Occupation Ratio (%)	18.2	22.5	50.3	50.6	N/A	N/A	57.0	51.0	56.7	51.5
*Note 1										
3) Number of Vessels Arriving in Port	39	59	139	144	N/A	N/A	1,429	1,105	1,219	1,199
4) Total Gross Tonnage of Vessels Arriving in Port (thousand ton/year)		1,4 Gro en 199 e is no	ss To 1 and		N/A	N/A	5,291	5,378	4,813	4,924
5) Average Waiting Time of Vessels Arriving in Port * Note 2	36.4	34.8	57.4	49.2	N/A	N/A	13.7	10.2	3.18	5.81
6) Operating Ratio per Crane (%) *Note 3		N/A		N/A	N/A	N/A	1.90 (10)	1.91 (10)	1.29 (14)	0.66 (21)

Source: JICA documents (Data at the time of the appraisal), Project Completion Report (PCR) and Answers on questionnaires (Data at the time of the ex-post evaluation)

Note 2) Average Waiting Time of Vessels Arriving in Port=Demurrage time / Number of vessels arriving in port Note 3) Crane Operating Ratio =(Total operating hours of year / (365 days ×24 hours)) ×100. Operating ratio calculations were made based only on wharf container cranes and portal cranes for multi-purpose and general cargo berths (not including container and forklift cranes far from the area alongside which vessels arrive). Note that the figures at the bottom of the 6) operating ratio per crane in parentheses represent number of cranes.

With regards to each quantitative data, below is the analysis result of the performance. The actual total cargo handling volume was almost as estimated at the time of the appraisal, berth occupancy ratio and number of vessels arriving in port exceeded the actual figures of the appraisal, and average waiting time for vessels arriving in port improved greatly, so the data on quantitative indicators show that effect of this project is high.

1) Total Cargo Handling Volume

Since 2005, total cargo handling volume have nearly achieved those estimated at the time of the appraisal. Moreover, since the third phase project completed in September 2009, the volume is expected to increase significantly in the near future. The decline regarding the volume of this project from 2007 to 2008 (from 2.446 million to 2.237 million tons) was due to the influences of the global financial crisis. However in 2009 the volume has recovered to roughly 2007 levels.

Note 1) Berth Occupation Ratio=Duration that berth was occupied (Hours) / Duration that berth was operated (Hours)

2) Berth Occupation Ratio

The occupation ratio of the five berths (three built in this project and two built in the first phase project) is 51.0% to 57.0% (2005-08). A target of 50% to 60% is often used at ports managed by public agencies in Japan, so this range is believed to be without problem.

3) Number of Vessels Arriving in Port, 4) Total Gross Tonnage of Vessels Arriving in Port

After the project completion, over 1,000 ships have arrived in the port annually. The number of vessels arriving in port has significantly increased, compared to the time of the appraisal. The reason that a large number of ships arrived in 2005 is that there were relatively high numbers of small, 1,000-ton vessels carrying raw lumber and coal. Total gross tonnage of vessels arriving in port after the project completion has reached about 5 million annually, a remarkable increase compared to the time of the appraisal.

5) Average Waiting Time of Vessels Arriving in Port

Since 2005, average waiting time of vessels arriving in port has largely reduced, compared to the time of the appraisal. Efficient crane works, operation and service after the project completion have also had a large impact on the reduction. The reason that average waiting times increased somewhat from 2007 to 2008 is that there were many vessels shipping cement in 2008. In other words, as loading works for cement are relatively laborious, the loading efficiency lowers. As a result, average waiting time of vessels arriving in port increased somewhat.

6) Operating Ratio per Crane

Targets of operating ratio are basically set according to total cargo handling volume and strategic targets. However since such figures could not be verified for this project, it is not possible to judge the project effectiveness directly from these indicators. Therefore, the following explanation has been verified purely from what is known about current circumstances.

As a result of calculating crane operating ratio with a formula of "(Annual total operating hours of multi-purpose/general cargo berth crane at Yangpu Port ÷ (365 days x 24 hours)) x 100)," it was under 20% for each year. This means that annual average crane operating hours is 20 to 30 minutes per hour. Note that these calculations include cranes procured in the first and third phase projects (implemented through China's own funds). At Yangpu Port sufficient cranes

have now been secured and deployed relative to the number of vessels arriving in port. Under this formula, the average crane operating hours have been short. In addition, the reason that the year-on-year operating ratio for 2007-08 is relatively low is that the Executing Agency commenced the third phase project and procured new cranes. This means that just after the Agency increased the number of cranes, the crane operating ratio is temporarily low unless the number of vessels arriving in port rises drastically. However, the number of vessels arriving in port is forecast to rise in the future, so it is believed that the operating ratio will also increase.



Figure 4: Container Forklift of this Project



Figure 5: Port Boat of this Project

3.3.1.2 Results of Calculations of Internal Rates of Return (IRR)

Financial Internal Rate of Return:

Recalculating the financial internal rate of return with the fare revenues (port revenues) as the benefits and project construction costs, operational and maintenance expenses, and taxes as the costs, and assumed a project life of 20 years, the result was 6.43%. It is near to the 6.60% estimation figure at the time of the appraisal.

Economic Internal Rate of Return:

Recalculating the economic internal rate of return with 1) reduction of waiting time of vessels staying in port, 2) cargo transportation costs exit to other ports minus the costs enter to Yangpu port as the benefits and project construction costs and operational and maintenance expenses as the costs, and assumed a project life of 20 years, the result was 23.62%. It is a higher figure than the 15.60% estimation figure at the time of the appraisal. This result is a larger figure than the appraisal's because 1) the initial investment (construction costs) was reduced and 2) benefits increased more than the estimated figures (total cargoes increased more than estimated and reduction of waiting time of vessels staying in port came true.¹⁴)

¹⁴ Refer to table 3 in this report

3.3.2 Qualitative Effects

3.3.2.1 Results of Beneficiary Survey on Improvement of Utilization in Yangpu Port

Questionnaire interviews were conducted to companies using Yangpu Port since 2005 (before the project completion) and those that began using the port after the project completion. The overall positive results were obtained as shown below.¹⁵ It can be assumed that the Executing Agency has had an effort to the efficient operation and service for facilities, and the results were positive.

Table 4: Questions for All Companies Using Yangpu Port

(Beneficiary Survey Conducted in this Study) (Unit: People)

Questions	Answers	
1) Changes in Total Cargo Handling	Significantly Increased: 16	(50%)
Volume since 2005 at Yangpu Port	Increased: 15	(47%)
	Not Changed: 0	(0%)
	Decreased: 1	(3%)
	Not Certain: 0	(0%)
2) Future Perspective of Yangpu	Will Expand and Develop: 31	(97%)
Port	Will Not Change: 1	(3%)
	Not Certain: 0	(0%)

Source: Results of beneficiary survey (The total sample size is 32.)

Table 5: Questions for Companies Using Yangpu Port Before the Project Completion (Left)

and After the Project Completion (Right)

(Unit: People)

	Answers	Answers		
Questions	(Companies Using Yangp	ou Port	(Companies Using Yangpu Por	
	Before the Project Compl	etion)	After the Project Comp	pletion)
1) Waiting Time of	Significantly Improved: 1	(65%)	Very Satisfied: 3	(25%)
Vessels Arriving in	Improved: 7	(35%)	Generally Satisfied: 9	(45%)
Port	Not Changed: 0	(0%)	Fair: 0	(0%)
	Deteriorated: 0	(0%)	Not Satisfied: 0	(0%)
	Not Certain: 0	(0%)	Not Certain: 0	(0%)
2) Velocity of Cargo	Significantly Improved:	(45%)	Very Satisfied: 6	(50%)
Handling Operation	9			
	Improved: 10	(50%)	Generally Satisfied: 6	(50%)
	Not Changed: 0	(0%)	Fair: 0	(0%)

¹⁵ There are currently about 600 companies using Yangpu Port. Most are trading, manufacturing, distribution and insurance companies, however many of them have businesses based outside of Hainan. The fixed sample for this beneficiary survey was to be 50 companies. However the sample was 32 companies due to time constraints, because contacting companies and collecting questionnaires were difficult. In addition, a random sampling of the roughly 600 companies using Yangpu Port was not possible for this beneficiary survey and an analysis of the characteristics of companies for whom responses could and could not be collected was difficult, so precise assumption of the entire population (of companies) was not possible. Accordingly, it is necessary to pay attention to the possibility that the trends observed in this beneficiary survey are not those of companies using Yangpu Port in general.

	Deteriorated: 0	(0%)	Not Satisfied: 0	(0%)
	Not Certain: 1	(5%)	Not Certain: 0	(0%)
3) Handling Quality	Significantly Improved:	(50%)	Very Satisfied: 8	(67%)
(Damaged/Lost Cargo,	10			
etc.)	Improved: 7	(35%)	Generally Satisfied: 4	(33%)
,	Not Changed: 2	(10%)	Fair: 0	(0%)
	Deteriorated: 0	(0%)	Not Satisfied: 0	(0%)
	Not Certain: 1	(5%)	Not Certain: 0	(0%)
4) Safety of Cargo	Significantly Improved:	(65%)	Very Satisfied: 10	(84%)
Handling Operation	13		-	
	Improved: 7	(35%)	Generally Satisfied: 1	(8%)
	Not Changed: 0	(0%)	Fair: 1	(8%)
	Deteriorated: 0	(0%)	Not Satisfied: 0	(0%)
	Not Certain: 0	(0%)	Not Certain: 0	(0%)
5) Yangpu Port's	Significantly Improved:	(55%)	Very Satisfied: 9	(75%)
Service Level (Overall	11			
Facility Service	Improved: 8	(40%)	Generally Satisfied: 2	(17%)
Quality)	Not Changed: 1	(5%)	Fair: 1	(8%)
,	Deteriorated: 0	(0%)	Not Satisfied: 0	(0%)
	Not Certain: 0	(0%)	Not Certain: 0	(0%)

Source: Results of beneficiary survey (The sample size is 20 of which are companies using the port before the project completion and 12 of which are companies using the port after the project completion.)

3.3.2.2 Alleviation of the Overload of Total Cargo Handling at Haikou Port¹⁶

At the time of the appraisal, alleviation of the overload of total cargo handling at Haikou Port through the project implementation was also cited as the effect of this project. However, at the time of the ex-post evaluation there were no concrete policies or plans to alleviate the overload at Haikou Port through Yangpu Port and it could not be verified whether the overload of total cargo handling volume at Haikou Port is being directly or indirectly alleviated. Nevertheless, considering that total cargo handling volume at both ports have increased, if cargo handling capacity at Yangpu Port had not been strengthened, it is imagined that vessels would have been encouraged to direct their cargo to other ports, including Haikou Port, thus causing overloads.

Regarding the above, this project has largely achieved its objectives, therefore its effectiveness is high.

3.4 Impact

¹⁶ The port operates passenger ferries to the mainland in addition to handling cargo. The distance between Yangpu Port and Haikou Port is roughly 130 km.

3.4.1 Intended Impacts

3.4.1.1 Economic Development in Yangpu Economic Development Zone and the Hinterland such as Dangzhou, Lingao, Baisha, and Development of Investment Environment

The following table explains the GRDP in Yangpu Economic Development Zone and the Hinterland such as Dangzhou, Lingao and Baisha. The GRDP in these areas has been growing since 2000.

Table 6: GRDP in Yangpu Economic Development Zone and the Hinterland

Year	GRDP in Yangpu Economic Development Zone (100 million CNY)	GRDP in Direct Hinterland *Note (100 million CNY)	Increasing Rate (%)
2000	3.0	47.76	-
2001	4.7	52.53	9.98
2002	7.2	60.14	14.49
2003	9.6	68.55	13.98
2004	14.0	77.59	13.19
2005	22.0	89.75	15.67
2006	30.0	103.59	15.42

Source: Joint research report by the National Development and Reform Commission General Transportation Research Institute and the Yangpu Economic Development Zone Economic Development Bureau

Note: "Direct Hinterland" indicates Yangpu Economic Development Zone, Dangzhou, Lingao and Baisha.

Yangpu Port features "deep waters, weak winds, few silt deposits and a long coastline" and has the best natural conditions in Hainan Island. It also has an advantageous geographical position adjacent to the ASEAN (Association of Southeast Asian Nations) Free Trade Area and has lucrative conditions to attract foreign capital. As a result of developing port facilities of this project, it is believed that there is a great possibility that the rapid increase in total cargo handling volume contributed to development of investment environment in the Yangpu Economic Development Zone. Since 2004, large companies (mainly manufacturers) such as paper and metal casting companies have come to the Yangpu Economic Development Zone. As the zone was approved as a bonded port area by the central government in 2007, it has been one of the zones with the most favorable tax policies in China. As a result, more companies have come to the zone¹⁷. Companies coming to the hinterlands such as Danzhou, Baisha and Lingao have also increased, just as the case of the Yangpu Economic Development Zone, and GRDP tends to increase.

¹⁷ A large new project such as construction of a base for storing oil is being implemented.

3.4.1.2 Economic Development for the Whole of Hainan Province

Table 7 below shows the change in GRDP for the whole of Hainan Province since 2000. Economic growth at an annual pace of roughly 10% has been achieved. It is not easy to grasp how much of an effect that the project has had on the overall economic growth of Hainan Province, however as stated previously, it can be assumed that the increase in total cargo handling volume and the development of investment condition have had positive impacts on economic and social activity among residents and businesses.

Table 7: GRDP in the Whole Hainan Province

	rable 7: GIBT in the Whole Haman Frovince					
Year	Total GRDP	Average GRDP per				
1 Cai	(100 million CNY)	Person (CNY)				
2000	526.82	6,798				
2001	579.17	7,315				
2002	642.73	8,041				
2003	713.96	8,849				
2004	819.66	10,067				
2005	905.03	10,998				
2006	1,031.85	12,403				
2007	1,223.28	14,555				

Source: Hainan Statistical Yearbook 2008

3.4.2 Other Impacts

3.4.2.1 Impacts on the Natural Environment

There is no significantly negative impact on the environment as a result of constructing multi-purpose and general cargo berths and stockyards or installing handling machinery and equipment. In addition, environmental protection measures have been taken concerning water sprinklers, sewage management facilities, sewage collection boats, planting trees in the port, environmental monitoring stations, etc. In October 2005, just after the project completion, the Environment and Resources Department of the People's Government of Hainan Province verified that these measures have been implemented.

The environment impact assessment (EIA) for this project was implemented in May 1992.

3.4.2.2 Land Acquisition and Resettlement

Along with the project implementation, resettlement of 138 families (800 people) and land acquisition of approx. 986 ho¹⁸ (approx. 65.7ha) were planed. The actual figures were the resettlement of 144 families and the land acquisition of 988.67 ho (approx. 65.9ha), largely as in

¹⁸ 1 ho consists of 1/15 ha.

the initial plan, and no particular problems occurred. The Yangpu Economic Development Zone (administrative agency), which is the main agency implementing the resettlement and land acquisition, followed the procedures based on the "Yangpu Economic Development Zone Resident Relocation Ordinance", which acted as the plan for resettlement. Subsidies to resettled residents were fully paid. Meanwhile, the Executing Agency employed applicants to the Agency from among the resettled residents to help address employment. It is said that appropriate measures were taken.

Table 8: Planned and Actual of Resettlement and Land Acquisition

	Planned	Actual
Resettlement	138 families (approx. 800 people)	144 families (approx. 800 people)
Land Acquisition	986 ho (about 65.7ha)	988.67 ho (65.9ha)

Source: JICA documents, Answers on questionnaires

3.5 Sustainability (Rating: a)

3.5.1 Structural Aspects of Operation and Maintenance

The Executing Agency (the State Development Investment Company Yangpu Port; SDIC Yangpu Port) is a state-owned enterprise created in a joint investment by the People's Government of Hainan Province and the State Development Investment Corporation in June 1997. ¹⁹

Under the General Director, who controls the whole Agency, are the Deputy Executive Director (primarily overseeing the Department of General Affairs, Administrative and Commercial Affairs), the Deputy Director (primarily overseeing the Department of Techniques and Operation and Maintenance), the Human Resources Inspector General (primarily overseeing the Department of the Human Resources) and the General Accountant (primarily overseeing the Department of Finances and Procurement). These directors are recognized as the pillars of the organization's management. As of December 2009 there are 698 employees. According to the Executing Agency, an appropriate number of workers have been secured for the project and the current number of employees is appropriate. In addition, through the field study it was confirmed and judged that the secured employees and their assignments to departments are efficient and appropriate. Based on the above, it can be judged that there are no

¹⁹ SDIC Communications Co., a wholly-owned subsidiary of the State Development Investment Corporation, holds 75% of the stock, and the Hainan Province Yangpu Development and Construction Holdings Corporation, a company in Hainan Province financed solely by the state, holds 25% of the stock.

problems with the structural aspects of operation and maintenance.

The following departments in SDIC Yangpu Port are in charge of the operation and maintenance.

1) Department of Techniques (8 employees)

This department is mainly in charge of procuring equipment of port facilities, general management, technical improvements and management of operating boats, etc.

2) Mechanic Group (153 employees)

This group is mainly in charge of crane equipment operation and management, maintenance work, etc.

3) Mechanic and Repairing Factory (93 employees)

This factory is mainly in charge of repairing equipment and machinery of the whole port facility.

3.5.2 Technical Aspects of Operation and Maintenance

Department of Human Resources Department at the Executing Agency is mainly in charge of conducting personnel courses and training programs for employees. The department also conducts training for mid-level management and technical staff. 78 people participated in training held for general employees in 2009, and 29 people participated in training held for mid-level management. Training on operation and maintenance of machinery and equipment was held in 2008, which 128 people participated. There are also many employees with ample work experience and on-the-job training is occasionally conducted. Each department in charge of the operation and maintenance works (those listed previously in 3.5.1) has many sufficiently qualified personnel assigned (e.g. operator licenses about handling machinery, etc). Based on the above, it can be judged that the technical level of the Executing Agency with regards to operation and maintenance has been secured.

3.5.3 Financial Aspects of Operation and Maintenance

Table 9 below shows operation and maintenance costs of Yangpu Port in recent years.²⁰ As previously mentioned in Quantitative Effects (Effectiveness section), while the annual total cargo handling volume did not greatly increase during 2005-08, it can be inferred that the net increase in operation and maintenance costs as in the table below show that the sufficient

The Executing Agency did not calculate the operation and maintenance costs from this project (the second phase project) alone. Rather, the data in the table also consist of costs both from the first and the second phase project.

budgets have been obtained, the port services have been improving, and the operation and maintenance works have been conducted satisfactorily. The Executing Agency also stated that sufficient operation and maintenance budgets are being obtained every year. Note that major financial resources are through revenues gained via fees for using the port facilities.²¹

Table 9: O&M Costs of Yangnu Port (Unit:10 000 CNY)

Table 7. Own Costs of Tangpu Fort (Omt. 10,000 CN				
	2005	2006	2007	2008
Operation Cost	744.70	916.02	1,030.38	1,066.66
Maintenance Cost	318.41	379.87	421.12	451.28
Total	1,093.11	1,295.89	1,459.50	1,517.94

Source: Executing Agency documents

Table 10 below is the profit/loss sheet of the Executing Agency, showing a net profit for the past three years. The main reasons for the drop in net profit from 2007 to 2008 are 1) currency exchange losses due to fluctuating exchange rates, 2) higher expenses due to the sharp jump in oil prices and 3) decrease of operating income due to the global financial crisis.

Furthermore, with regards to the financial data such as current ratio, return on asset, capital adequacy ratio and fixed assets ratio, it can be assumed that there are no problems with the financial level²².

Table 10: Profit/Loss Sheet and Financial Data of the Executing Agency (Unit: CNY)

	2006	2007	2008
1) Operating Income	116,914,019.37	115,639,046.27	108,647,875.83
2) Operating Cost	(56,154,478.96)	(65,437,860.90)	(64,296,968.79)
3) Operating Taxes and Additional Costs	(3,660,590.97)	(3,416,804.04)	(3,452,300.96)
Gross Profit on Sales	57,098,949.44	46,784,381.33	40,898,606.08
4) Selling Expenses	(333,937.69)	(171,356.74)	(886,756.51)
5) Administrative Costs	(20,559,651.03)	(20,192,462.56)	(22,935,200.40)
6) Finance Costs	2,775,166.07	14,027,430.90	5,093,819.37
7) Asset Evaluation Loss	0	222,123.94	1,467,238.37
8) Investment Income	2,411,239.62	448,558.37	522,434.84
Operating Profit	41,391,766.41	41,118,675.24	24,160,141.75
9) Non-Operating Income	114,192.13	429,257.75	59,737.82
10) Non-Operating Expenditure	(1,958,728.97)	(3,808,720.87)	(2,930,195.19)
Current Net Profits	39,547,229.57	37,739,212.12	21,289,684.38

	2006	2007	2008
1) Current Assets	159,014,453.47	183,330,164.82	186,550,327.19

²¹ Adopted an independent profit system (self-sponsored funds)

However, due to factors such as differing accounting standards between Japan and China, it may not be appropriate to analyze the data with Japanese perspective/standards, so it cannot be concluded from the data alone.

2) Current Liabilities	117,758,731.16	181,080,702.15	171,197,360.21
3) Current Ratio	135.0%	101.2%	109.0%
4) Return on Asset	4.9%	2.4%	1.8%
5) Capital Adequacy Ratio	65.1%	48.2%	48.3%
6) Fixed Assets Ratio	149.59%	114.72%	99.72%

Source: Executing Agency documents

Regarding the above, no major problems have been observed in the O&M costs and financial aspect of the Executing Agency; therefore, it can be judged that there is no problem about financial level of the Executing Agency.

3.5.4 Current Status of Operation and Maintenance

The status of operation and maintenance for this project are as follows. Periodical maintenance manuals are being distributed appropriately in the following organization, so there are no problems with the status of operation and maintenance.

1. Department of Techniques (in charge of procuring equipment of port facilities, general management, technical improvements and management of operating boats, etc)

The department is formulating annual maintenance plans for each output while working on operation and maintenance for all facilities at Yangpu Port. The department is also preparing maintenance manuals about the use of each equipment. With regards to spare parts, the department also has close links with the suppliers and ordinary procurement routes are being secured.

2) Mechanic Group (in charge of crane equipment operation and management, maintenance work, etc)

This group is in charge of operating handling equipment (cranes). Various types of maintenance are being conducted on cranes according to accumulated operating hours. Maintenance manuals are also being distributed.

3) Mechanic and Repairing Factory (in charge of repairing equipment and machinery of the whole port facility)

This factory is mainly in charge of repairing equipment and machinery such as cranes. In addition to regular maintenance, the factory also keeps emergency teams on regular standby. A certain amount of spare parts is also being kept on hand. Staffs work in three shifts (24-hour system).








Figure 7: Transportation Work in Stockyard

Regarding the above, no major problems have been observed in the operation and maintenance system, therefore sustainability of the project is high.

4. Conclusion, Lessons Learned and Recommendations

4.1 Conclusion

It can be seen that the project conforms to the national policy and the development needs. Although the period of the project implementation took longer than initially planned, outputs were generally constructed according to plan. Total cargo handling volume has been secured as per the appraisal and no problems have been observed with operation and maintenance. Furthermore, it is assumed that the project has had an economic impact on the hinterland. In light of the above, this project is evaluated to be highly satisfactory.

4.2 Recommendations

None

4.3 Lessons Learned

At the project commencement, the economy in Hainan Province was sluggish, there were no large industrial projects and cargo handling capacity volume at Yangpu Port was also sluggish. As a result, if civil works and procurement of equipment had proceeded on schedule as per the plan, influence of the targeted economic effects based on the demand estimates of the initial plan and revenues allocating for the O&M costs would not have been achieved, in a short-term period. Therefore, necessity of postponing the commencement of the civil works was re-examined. The postponement decided by the Executing Agency had an influence on the

efficiency evaluation, however the project effects such as total cargo handling volume have appeared as per the plan and it is believed that revenues which are necessary for maintenance work have been obtained. It is said that the decision was appropriate from the perspective of effectiveness and sustainability. Therefore, going forward with construction and procurement according to the initial plan is basically preferable. However if unexpected changes occur with regards to external conditions upon which the project effects are premised (such as economic and social conditions that involve the project), going back to the project's purpose and reviewing the project plan will also be one of the effective choices.

Comparison of the Original and Actual Scope of the Project

Items	Original	Actual
1.Project Outputs	1. Civil Works 1) Wharf Structure (Total length is 700m) a) Multi-purpose Berth x 1 (for 20,000DWT General Cargo Ship) b) General Cargo Berth x 2 (for 20,000DWT General Cargo Ship) (Total Annual Handling Capacity: 1.2 million tons)	1) Wharf Structure (However the total length is 577m) Almost as planned (Total annual handling capacity: 1.774 million tons)
	2) Stockyard (47,000 m²)	2) Stockyard As planned
	2. Procurement of Handling Equipments 1)Crane Set 2)Tank Truck (8,000 liters) for Supplying Oil to Machinery and Cars ×1 3)Carriage Trailer between Berths and Yard, Trailer Chassis x Total 79 4) Other Machinery and Equipments (Loaders, Heavy Machinery, Forklifts, etc.)	1)2)4) As planned 3) Almost as planned (Trailer x 38, Trailer Chassis x 34: Total 72)
	3. Construction of Handling Facility Building, Operation and Management Building and Residential Houses for Port Workers (Living Environment Buildings), etc	
	4. Development of Water and Power Supply, etc (Water Supply and Drainage, Power Supply, Environmental Work Boat (120-ton boat x 1), Environmental Protection, etc)	As planned
	5. Procurement and Installation of Communication and Navigation Support System (Buoys x 7)	Almost as planned (However, the number of the procured buoys was 4.)
	6. Procurement of Port Boat (Tug Boat) x 1 and Patrol Vehicle x 3	Almost as planned (However, the number of the procured vehicles was 2.)
	7. Construction of Product (Cargo) Inspection Facilities, Procurement and Installation of Equipments, etc	Cancelled (However, the facilities and equipments were constructed and procured by China's own funds)
	8. Technical Cooperation (Dispatch of Training Group)	Cancelled (Partially implemented by China's own funds)

	9. Consulting Service	As planned	
	No Plan for Hiring Foreign	However, Shenghua, Guangzhou	
	Consultants	Province Transport and Construction	
		Examiner, a local consultant was	
		hired. (From November 1996 to April	
		1997: Total 5M/M)	
		(Additional Outputs)	
		290,000 m ² of stockyards (Expansion	
		of container cargo and transport area:	
		it was constructed with China's own	
		funds).	
2. Project	November 1995 to June 1999	November 1995 to September 2005	
Period	(44 months)	(119 months)	
3. Project Cost			
Amount paid in	4,300 million yen	3,372 million yen	
Foreign			
currency			
Amount paid in	5,078 million yen	3,447 million yen	
Local currency	(434,000,000 CNY)	(266,360,000 CNY)	
Local cultericy	(434,000,000 CN1)	(200,300,000 CN I)	
Total	9,378 million yen	6,819 million yen	
1000	7,576 minion yen	0,817 million yen	
Japanese ODA	4,300 million yen	3,372 million yen	
loan portion	1,500 111111011 , 511	3,3,2 mmon you	
1			
Exchange Rate	1 CNY = 11.7 yen	1 CNY = 12.94 yen	
	(As of November 1995)	(Average between November	
	, , , , , , , , , , , , , , , , , , , ,	1995 and September 2005)	
		1775 und Deptember 2005)	