## **JBIC ODA Loan Projects: Mid-term Review**

Project Title: Philippines "Provincial Cities Water Supply Project III" (PH-P149)

## [Outline of Loan Agreement]

Loan Amount/Disbursed Amount: 6,212 million yen/2,328 million yen (as of March 2005)

Loan Agreement: December 1994 (12<sup>th</sup> year)

Executing Agency: Local Water Utilities Administration (LWUA)

This project's objective was to provide safe, good quality water to residents (individual households) living in regional hub cities (Butuan, Cagoyan de Oro, Kalibo, Davao and Tuguegarao) throughout the Philippines by expanding and upgrading water supply facilities of the Water Districts, thereby contributing to improvements in sanitary conditions in these cities.

<b>T</b> (	(Field Survey : December 20		1000				
Item		inte Evaluation (June		Mid-term Review			
[Relevance]			cture was one of the priority n Philippine Development Plan				
	(2) The goal of the Local	Water Utilities Adm	inistration (LWUA), which is	(2) LWUA has set itself the goal of raising the rate of population served from 88.1% cities besides Metro Manila.			
			cts in cities other than Metro				
			served from 67% (actual figure				
	for 1993) to 71% (target						
			cities targeted have individual	* F/S: Executing agency (1991, 1993), USAID (1992)			
			me of supplies and inoperable				
			et. Expanding facilities to meet				
			entified as a policy issue and				
	assigned high priority by	the government.					
[Effectiveness]	(1) Butuan Water District			(1) Butuan Water District (C			
(1) Changes in $1 = 1 = 1 = 1$		1993 result	2000 [scheduled	1.1.1	2004  results	June 2005	
water supplies <sup>2</sup>		20 ((1 3	completion date] target	Average daily supply:	20,669m <sup>3</sup> /day	20,642m <sup>3</sup> /day	
	Average daily supply:	20,664m <sup>3</sup>	26,811m <sup>3</sup>	Rate of population served:	61.6%	55.5%	
	Rate of population served:	43.6%	48%	Population served:	175,973	178,255	
	Population served:	106,413	135,811	* Although supplies fall shor	t of the target, the rate	e of population served is hig	gher than
	$(2) C = 1 C = W_{4} = D^{2} c^{2} c^{2} c^{2} (2000 f + 1 + 1 + 1 + 1 + 1 + 1 + 1 + 1 + 1 +$			(2) Cagayan de Oro Water District (Completed in June 2005.)			
	(2) Cagoyan de Oro Water District (/2000 [scheduled completion date] target)		(2) Cagayan de Oro water D	2004 results	June 2005.)		
		1990 result	2000 [scheduled				
	Average daily supply:	82,166m <sup>3</sup>	completion date] target N.A.	Average daily supply:Rate of population served:	118,652m <sup>3</sup> /day 97.5%	122,247m <sup>3</sup> /day 92.1%	
	Rate of population served:	72.9%	90.5%	Population served:	480,857	472,598	
	Population served:	247,628	429,381			472,398	
	Population served: 247,628 429,381 * The access rate target was reached in 2004.						
	(3) Kalibo Water District			(3) Kalibo Water District (completed in July 2000)			
		1993 result	2000 [scheduled		2000 results	June 2005	
		1775 105410	completion date] target	Average daily supply:	7,874m <sup>3</sup> /day	21,952m <sup>3</sup> /day	
	Average daily supply:	N.A.	9,928m <sup>3</sup>	Rate of population served:	65.1%	95.1%	
	Rate of population served:	36%	66%	Population served:	44,064	78,485	
	Population served:	21,640	44,830	* Value of water supply and			
				value of water supply and	fute of population set	ved were nighter than target.	
				Judging from the results mer	tioned above. there w	ill be no problem about the	future e
	[Reference]					r r	
	(4) Davao Water District			(4) Davao Water District			
		1992 result	2000 [scheduled		June 2005		
			completion date] target	Average daily supply:	206,649m <sup>3</sup> /day		
	Average daily supply:	N.A.	158,899m <sup>3</sup>	Rate of population served:	60.0%		
		58.4%	69.3%	Population served:	726,355		
	Rate of population served:	38.4%	09.3%	i opulation serveu.	120,333		

<sup>&</sup>lt;sup>2</sup> The sources for the various data used at appraisal are as follows. Butuan, Kalibo, Davao and Tuguegaro: appraisal survey report/data; Cagoyan de Oro: results for 1991 were taken from the appraisal report; but 1990 intake/2005 targets for average daily supplies were taken from questionnaire responses provided by the executing agency. Note that, in cases where there are discrepancies in the figures listed in the appraisal survey report/data, in principle, those cited in appraisal data are used.

Consultants: NJS Consulting (Nippon Jogesuido Sekkei Co., Ltd.), etc. Contractors: Local companies, etc.

> d as a priority measure in the current five-year s aiming to achieve nationwide coverage by 2010.

> % (result for 2001) to 89.6% (target for 2004) in all

emand for water in five regional cities, remains high.

an the target.

effectiveness of this project.

	(5) Tuguegarao Water Distr	rict (1992 result/2	000 [scheduled completion date]	(5) Tuguegarao Water Distric	et		
	target)						
		1992 result	2000 [scheduled		June 2005		
			completion date] target	Average daily supply:	$21,064 \text{ m}^3/\text{day}$		
	Average daily supply:	N.A.	13,810m <sup>3</sup>	Rate of population served:	97.0%		
	Rate of population served:	55%	73%	Population served:	130,069		
	Population served:	25,982	88,638				
Reference Informat	ion						
[Efficiency]							
(1) Outputs	(1) Outputs (as follows)			(1) Work in the two cities of Davao and Tuguegarao was financed by the respective LGUs LGUs were able to procure the necessary funds. No major changes were made to the ou Man/Months of the consulting service was 533 m/m.			
	Water facilities infrastructure	in the five cities of	f Butuan, Cagoyan de Oro,				
	Davao, Kalibo and Tuguegar						
	1. Development of wat	ter intake infrastruct	ure (boring of shallow and deep		-		
	wells, installation						
			ure (laying of mains pipes)				
			cture (construction of reservoirs,				
	laying of service pip						
	4. Consulting services:	: 408 M/M (man-mo	onths)				
(2) Project period	2) Project period (2) Dec. 1994 – Oct. 1999 (59 months)			(2) Dec. 1994 – Jun. 2005 (127 months)			
	Scheduled completion d	ates for respective	Water Districts:	Completion dates for respective Water Districts:			
	<sup>,</sup> Butuan: July 1999			Butuan: June 2005			
	<sup>.</sup> Cagoyan de Oro: Octo	ber 1999		Cagoyan de Oro: June 2005			
	Kalibo: January 1998			·Kalibo: July 2000			
				(Reasons for delays)			
					There were holdups in both F/S and D/D reviews and delays in bidding proce		
					s executing agencies	for land acquisition procedures, chan	
				time consuming.			
(3) Project cost	(3) 8,283 million yen			(3) 2,918 million yen			
[Lessons Learned	Some of the values of indicat	ors in the effective	ness part are not consistent. It is	hoped that data and data measu	ring methods will be ex	xamined by the time of the ex-post eval	
and							
Recommendations]							
[Indicators set for	N.A.			1. Population served in the	service area		
the ex-post				2. Supply volume			
evaluation]				3. Non-revenue water rate			
				4. Ratio of population serve		• • • • • • • • •	
	1			(Consultation between JBIC	and implementing ager	ncy is needed regarding target value.)	

GUs and not using Japanese ODA loan funds as the e outputs for Butuan, Cagoyan de Oro and Kalibo.
ocedures, and procedures required to obtain the changes to design, and excavation work proved
evaluation.