JBIC Ex-post Monitoring Report

Project Name: India "Basin Bridge Gas Turbine Project"

[Outline of Loan Agreement]

Loan Amount/Loan Disbursed Amount : 11,450 million yen/10,779 million yen

Signing of Loan Agreement : March 1990 Final Disbursement Date : March 1998 Ex-post evaluation : 1999

Executing Agency : Tamil Nadu State Electricity Board

[Project Objective]

This project was to construct a gas-fire power plant and install gas turbine generators (30MWx4) in Chennai in order to meet the peak-time power demand in the morning and evening (including for irrigation pumps) and thereby contribute to the promotion of industries (including agriculture) through a stable power supply.

[Outline of Results] (Field Survey : January 2005)

| Outline of Results] (Field Statem | Ex-post Evaluation | Ex-post Monitoring | | | | | | | | | | |
|---|--|---|--|--|--|---------------------|------------------------------------|------------------------------|---------------------------------|------------------------------------|---|--|
| [Efficiency and Impact] (1) Power supply under the project (to meet the peak-time demand) | (1) The installed turbines are operated only during the peak demand hours as planned. The total power generation in 1999 was 165GWh ¹ and the power plant has been operated almost as planned. The planned annual power generation is 173GWh (assuming they are operated 6 hours a day, 240 days a year). | . (1) Affected by the unexpected steep rise in the price of naphtha (fuel of this power plant), the annual power generation under this proje started to decrease in 2003. | | | | | | | | | | |
| | | Evaluation Item | Unit | 19 | 98 | 1999 | 2000 | 2001 | 2002 | 2003 | 2004 | |
| | | Output Capacity | MW | 1 | 20 | 120 | 120 | 120 | 120 | 120 | 120 | |
| | | Annual Power Generation | GWh/year | 7 | 77 | 165 | 186 | 171 | 312 | 80 | 44 | |
| | | (Reference) Price of Imported Naphtha | (JPY/kilo lit | er) 14, | 419 | 14,150 | 20,612 | 21,124 | 20,155 | 23,249 | 28,808 | |
| power supply during peak time hours in the morning and evening (3) Promotion of industries | (2) Construction of this power plant realized a stable power supply even during peak hours and eliminated interruption of the power supply in the morning and evening.(3) The operation rate of irrigation pumps has increased as a result of a stable power | indispensable for the power supply in the state during peak hours and in the event of emergency demand. The output capacity of this power plant (120MW) is almost equivalent to 1.7% of the peak-time power demand in the morning and evening in Tamil Nadu State, which is 7,253MW. Although the power supply under this project is decreasing as mentioned in (1) above, a stable power supply in the state is ensured even during peak hours by using an additional power supply from other states via the grid. (2) The electricity from this power plant is used for running of irrigation pumps in the morning and in the evening. It is difficult to | | | | | | | | | | |
| (including agriculture) through a stable power supply during peak demand hours | supply. | measure the direct contribution of this project to agricultural production since other factors are involved, table below, the agricultural production in the state has been stabilized. For information: Changes in Grain Production in Tamil Nadu State> | | | | | | ed, however, as shown in the | | | | |
| | | Year | | | 1997 | 1998 | 1999 | 2000 | 2001 | | | |
| | | | | _ | | | | | + | | | |
| | | Grain Product | on (tons) | 6,930 | 3,104 | 9,413 | 8,969 | 8,903 | 8,472 | | | |
| [Sustainability] (1) Technical Capacity / O&M System/Financial Status | (1) There is no problem. A sufficient number of skilled technical workers are assigned to operation and maintenance (approximately 80 persons as of 1999, the total number of employees is unknown). | technical workers (O&M System: TN not changed since Financial Status: T | respectively and EB is under the time of exhibit the budget for wer plant is a | about 130 the jurisdic k-post eva the opera dequate to | persons ction of duation ation an | s and 70 the Tar |) persons mil Nadu tenance o | as of 200 State Go | 04), and povernment wer plant h | erforms ov . The organas been g | verhauls or anization a gradually i | nber of employees and skilled in a regular basis. Ind operational structure have increasing. The annual budge tole reported a net loss of 10.3 |
| (2) O&M Status | (2) There is no problem with the operation and maintenance status. Spare parts (for 5 years operation) are always in stock. | (2) There is no problem | with the oper | ation and | mainte | nance st | tatus (spa | are parts a | re always | in store). | | |

¹ The ex-post evaluation of this project reports the total power generated in 1999 was 155.1 GWh. However, TNEB pointed out at the time of research for this monitoring that actual figure was 165GWh.

| [Lessons Learned, | |
|-------------------------------|---|
| Recommendations, Data | |
| Information and | |
| Monitoring Method] | |
| (1) Follow-up of the (1) None | |
| lessons learned and | |
| recommendations made in | |
| the ex-post evaluation and | |
| SAPS conducted after the | |
| ex-post evaluation | |
| | |
| (2) Lessons learned in the | (2) The cost of operating a power plant fueled by naphtha is larger than the average of other plants. If the fuel is changed from naphtha to |
| ex-post monitoring and | natural gas, the operating cost would be reduced to less than 60% of the current cost. The Indian Government has a plan to construct gas |
| recommendations for | pipelines between domestic gas fields and each region. If a gas supply is made available in Chennai or liquefied natural gas storage |
| maintaining | facilities are constructed in Ennore (in the suburbs of Chennai) in the future, it would be possible to convert the fuel of this power plant to |
| sustainability | natural gas and run it under combined cycle, operating it as a base-load station. |