JBIC ODA Loan project Mid-Term Review 2006

Evaluator: Asahi Ltd. (Teruo Kawakami) Time of Mid-Term Review Field Survey: January 2007

Project Title: The Republic of the Philippines "Urgent Bridges Construction Project for Rural Development" (PH-P231)

[Loan Outline]

Loan Amount/Contract Approved Amount/Disbursed Amount: 18,488 million yen/7,433million yen/1,116 million yen (As of the end of September 2006) Loan Agreement: March 2002 (5 years after L/A signing) Original Project Completion Date: July 2007 Revised Project Completion Date: July 2009 Loan Expiry Date: September 2009 Executing Agency: Department of Public Works and Highways (DPWH) Operation and Maintenance Agency: Department of Public Works and Highways (DPWH) Selection Criteria for Mid-Term Review: Special Yen Loan

[Project Objective]

The objective of this project is to replace or construct a total of 201 bridges on national roads in major local cities all over the country with the aim of ensuring safe and efficient distribution, thereby supporting the development of regional economies.

Consultant: Katahira & Engineering International (Japan)

Contractor: Package III: JV of Toyo Construction Co., Ltd. (Japan) and Tobishima Corporation (Japan)

Itom	Ex-ante Evaluation (at the time of appraisal)	Result of mid-term review and ex-post evaluation results as
	(March 2002)	estimated at time of mid-term review
Relevance	(1) National policy level	(1) National policy level
	· In the Medium-Term Development Plan (2001-2004), one of the	· In the Medium-Term Development Plan (2004-2010), connecting
	major objectives of the development of the transport sector was to	each region with the transport and communication networks that help
	"support the social development policy of the Philippines by providing	develop new economic opportunities, reduce the transportation cost
	safe and reliable transportation service". In order to achieve this	and improve access to social services was mentioned as an issue to be
	objective, a goal was set to increase the ratio of permanent bridges to	tackled for development. In the Medium-Term Investment Plan
	all bridges on national roads to 95% by 2004 (the ratio was 89% as of	(2006-2010), the infrastructure improvement plan occupied 59% of
	2000).	the investment plan and 52% of the infrastructure improvement plan
		is occupied by the transport sector, of which 43% is allocated to roads
		and bridges. These facts indicate that the development of the transport
		sector, particularly improvement of roads and bridges, remains an
		important issue in this country.
	(2) Policy level	(2) Policy level
	\cdot In the medium-term infrastructure plan for road and water control	\cdot In the medium-term infrastructure plan for road and water control
	projects by DPWH, 66% of the total amount of the infrastructure	projects by DPWH, 82% of the total amount of the infrastructure
	improvement plan for 2001-2004 was allocated to roads and bridges.	improvement plan for the period after 2005 is allocated to roads and
		bridges.
	\cdot According to the national bridge survey conducted by DPWH in 1994,	
	302 bridges were seriously damaged and 1,717 bridges were	· DPWH is currently working on a new road and bridge planning
	emergency bridges. Based on this result, the request for urgent	process. Under the new planning process, asset conservation is
	construction of these bridges was made to JBIC.	integrated into network development, based on which designation,
		identification, priority order determination, and cost estimation of
		each road/bridge project are planned to be conducted within the
		framework of the annual budget.
	(3) Planning level	
	· There remained many dilapidated simple emergency bridges and	(3) Planning level
	permanent bridges were also aging, breaking down, and deteriorating	· Of the initially selected 201 bridges, 42 bridges were excluded

	due to factors s overloaded vehic disasters. With a network was also or collapsed. Th regional road r permanent ones paving of unpave selected from the flow chart to de such as needs, b 201 bridges were	such as lack of ade cles and traffic volu disasters like frequen o in danger of severan herefore, in order to hetwork, replacemen in the road network ed roads. The bridges e list of 887 bridges termine whether each enefits, technology as selected as appropria	equate mai ume and t nt typhoon nce as bridg o establish at of eme c was nece to be cover submitted h bridge m nd the presenter	ntenance, increase in the effects of natural as prevalent, the road ges were washed away a safe and efficient ergency bridges with essary along with the red by the project were by DPWH using the neets the requirements sent state. As a result, wered by the project.	because of overlapping with other projects and 2 bridges were excluded because of substantial increase in the cost. Instead, 38 bridges were added to make the total of bridges covered by this project 195, at present. The newly added 38 bridges were selected by DPWH from those meeting the requirements of having no public safety problem, being located on the national road, not overlapping with other projects, having a traffic volume of over 50 vehicles per day, within 1 hour of the nearest city, having an access road of at least 6 meters, and in good condition. In this way, relevance of the project is maintained. Although EIRR has not been calculated for these 38 bridges, they all satisfy the screening criteria for the bridges to be covered by this project, according to the executing agency that selected them (DPWH-PMO-F/S).		
Effectiveness	(1) Operation and Effect Indicators				(1) Operation and Effect Indicators		
(Impact)	1. Quantitative ef	. Quantitative effects			1. Quantitative effects		
	Sample bridges to be monitored (10 bridges) were selected as shown			ere selected as shown	(1) Monitoring Indicators		
	below taking into account the current type of bridge, bridge length, geographical distribution and data availability. According to the letter			bridge, bridge length,	Of the 10 bridges that were selected for monitoring at the time of		
				According to the letter	appraisal, 2 bridges were excluded from the project as a result of		
	from JBIC addressed to DPWH dated February 6, 2002 (proposal on			6, 2002 (proposal on	review: Laoang (VIII) (due to more than expected increase in cost)		
	the bridges to be	monitored), EIRRs f	or these 10) bridges were all over	and Embarcadero (VI) (due to overlapping with other project). These		
	15%.				2 bridges need to be excluded from the list of bridges for monitoring		
					The Pantal Bridge is planned to be constructed in an urban area as		
			I		part of the new bypass road now under construction as mentioned in 2		
	Indicator	Bridge	At	Target	below and therefore, in light of the purpose of constructing this		
		(Region)	present	(7 years after	bridge, the monitoring indicators shown on the left are considered		
			(2001)	completion)	inappropriate in measuring the effects. (For those bridges to be newly		
	Traffic	Bangcag(CAR)	1,172	2,170	constructed including this bridge, it is advisable to include the time		
	volume	Amburayan(I)	6,443	11,932	and cost saving resulting from congestion reduction as monitoring		
	(vehicles/day)	Pantal(I)	NA	NA	indicators.) For the evaluation of achievement levels of the		
		Quirino(I)	6,443	11,932	monitoring indicators agreed at the time of appraisal, a system for		

	Mabbang2(II)	370	685	measuring these indicators needs to be established. DPWH is
	Payapa(IV-A)	1,250	2,315	currently working to enhance the project evaluation capability of the
	Rangas3(V)	685	1,269	regional offices through the training. It is necessary to urge the
	Embarcadero(VI)	1,460	1,926	Planning Service, etc. to make it possible to measure the evaluation
	Laoang(VIII)	420	778	indicators of this project by the time of ex-post evaluation.
	Malitbog(X)	285	528	
Period of	Bangcag(CAR)	315	0	(2) Traffic Volume
traffic	Amburayan(I)	730	0	A field survey was conducted for the bridges of Amburayan and
interruption	Pantal(I)	NA	NA	Quirino that are planned to be replaced. According to the measuring
due to bridge	Quirino(I)	730	0	of one-way traffic volume per minute on the road between
collapse	Mabbang2(II)	30	0	Amburayan and Quirino that was conducted for three times between
(days)	Payapa(IV-A)	158	0	3:00 p.m. and 4:00 p.m., 13 to 23 vehicles passed on the road per
	Rangas3(V)	397	0	minute. Based on this result, the one-way traffic volume per hour is
	Embarcadero(VI)	332	0	estimated at 800 to 1,300 vehicles. Since the above survey was
	Lao-ang(VIII)	730	0	conducted during busy hours, these data cannot be directly used to
	Malitbog(X)	60	0	estimate the traffic volume per day. Still it seems that the traffic
Detouring	Bangcag(CAR)	84.5	0	volume near Amburayan and Quirino Bridges increased from that as
distance in	Amburayan(I)	NA	0	of 2001 (Annual Average Daily Traffic (AADT): 6,443 vehicles).
the event of	Pantal(I)	NA	0	
bridge	Quirino(I)	NA	0	
destruction	Mabbang2(II)	20.0	0	
(km)	Payapa(IV-A)	NA	0	
	Rangas3(V)	15.0	0	
	Embarcadero(VI)	13.5	0	
	Lao-ang(VIII)	NA	0	
	Malitbog(X)	NA	0	
Reduction in	Bangcag(CAR)	NA	2.41	
traveling	Amburayan(I)	NA	NA	
distance to a	Pantal(I)	NA	NA	
local city in	Quirino(I)	NA	NA	
the event of	Mabbang2(II)	NA	0.57	

Mid-Term Review

bridge	Payapa(IV-A)	NA	NA
destruction	Rangas3(V)	NA	0.43
(hours)	Embarcadero(VI)	NA	0.39
	Lao-ang(VIII)	NA	NA
	Malitbog(X)	NA	NA

2. Qualitative effects

1) Regional development

Through the improvement in convenience and safety of bridges, the project would help promote the interchange of people and goods and achieve efficiency improvement, cost reduction and safety improvement of transport, thereby contributing to the development of regional economy. It was also expected to contribute to poverty reduction in connection with the improvement of the majority of target bridges.

- 2. Qualitative effects
- 1) Regional development

The expansion of bridge width and relaxation of vehicle weight limits are expected to help increase the interchange of people and goods and thus promote regional development. The following data are only for information because GRDP is available only for each Region and it is difficult to explain the causal link between the implementation of the project and GRDP.

Region	GRDP (at 1985 prices) (million pesos)				
	2002	2005			
CAR	25,233	27,358			
Ι	31,203	36,183			
II	22,310	23,604			
III	94,226	102,456			
IV-A	135,137	150,870			
IV-B	27,915	33,739			
V	29,452	34,419			
VI	73,045	88,187			
VII	72,496	85,944			
VIII	23,373	26,853			
XI	47,095	55,845			

	XIII 1	4,330	15,509		
	(Source: 2006	Philippine Statistic	cal Yearbook)		
2) Effect on poverty reduction	2) Effect on p	overty reduction			
In the F/S, 105 bridges out of 201 target bridges were specified as	Since no brid	ge has been compl	eted, the actual effect	et is unknown. It	
"bridges for poverty reduction" where the rate of poverty among the	is expected th	at as the transport of	of agricultural produ	cts to the market	
beneficiaries of the project exceeds that among the national population	is facilitated	and the transporta	tion time for peop	le and goods is	
(estimated to be 24.9% as of 1997). However, as the bridge code used	substantially	reduced, economic	conditions will in	prove and as a	
in the list is not used for the data on the bridges covered by the project,	result poverty	will be reduced.	The data for refer	rence relating to	
it is not known which bridges are the bridges for poverty reduction.	poverty redu	ction are presente	ed below (only fo	r the provinces	
	relevant to Pa	ckage III).			
	Province	Ratio of Poor	Households (%)		
		1997	2000		
	Pangasinan	33.5	30.9		
	Cavite	8.0	10.2		
	Batangas	25.6	25.9		
	Laguna	12.3	8.6		
	Quezon	36.5	34.1		
	Occ.Mindore	o 34.0	41.4		
	Ori.Mindoro	34.4	43.1		
	Camarines S	43.7	42.6		
	Sorsogon	42.1	41.4		
	Albay	43.2	39.6		
	Catanduanes	41.3	44.7		
	The	28.1	28.4		
	Philippines				
3) Environmental impact					
With respect to the environmental impact of this project such as the	(The Philippin	(The Philippine Countryside in Figures – 2002 Edition)			
impact on soil, water quality, residence and houses, adequate measures					
would be taken in the design and construction. Monitoring was planned	3) Improveme	ent of living conditi	ons of local residents	5	

to be conducted by the consultant and necessary recommendation and	· The Pantal Bridge (380m long) which is currently under
measures would be carried out. Therefore, no problem was expected.	construction in Dagupan City is to form a part of the
	Dawel-Pantal-Lucao Road (under construction), a bypass road
	running through Dagupan City. Dagupan City is one of the core cities
	in Pangasinan Province with a population of 130,000 and is
4) Land acquisition and resident relocation	developing with fisheries such as aquaculture industry as the main
Resident relocation was expected to be necessary (for 168 households	industry. With the completion of the bypass road, vehicles heading for
in total) for the work of some (29) bridges. Careful consideration would	Manila from Pangasinan Province can take a bypass through Dagupan
be given in the detailed design so that resident relocation can be	City and, consequently, saving of traveling time and cost as well as
avoided as far as possible. Should relocation be determined necessary,	reduction of traffic congestion in the city are expected.
while due consideration would be given so that residents would be	
relocated within or to the same or adjacent Barangay as far as possible,	4) Environmental impact
appropriate steps would be taken in accordance with relevant laws of	The ECCs for 26 bridges that had not been obtained at the time of
the Philippines and JBIC guidelines, and appropriate monetary	appraisal have been obtained. For the Pantal Bridge under
compensation would be provided based on market prices.	construction at the time of mid-term review, noise control measures
	were considered because the construction work is conducted near the
	urban district (commercial district). However, as the construction
	work is not conducted after 7:00 p.m. at the request of residents, no
	complaint has been made by residents so far. Noise control measures
	including construction hour restriction to daytime are necessary for
	the Panamitan and Malamok Bridges that are to be constructed in
	densely built-up areas, though ECCs for these bridges are
	unnecessary because the total length is less than 50m.
	5) Land acquisition and resident relocation
	Land acquisition is necessary for 10 bridges in CP-I, 19 bridges in
	CP-II, 27 bridges in CP-III, and 40 bridges in CP-IV. With respect to
	CP-II and CP-IV, negotiation is under way for all bridges. As for
	CP-III for which the project is being carried out, land acquisition has
	been completed for one bridge (Pantal), the payment process is under
	way for 18 bridges, and rights have been waived for 8 bridges. These

		 procedures are taking time because of the delay in the submission of the certificates of ownership and the negotiation of the land price. In most construction sites, those residents who need to be relocated own the substitute land and there is no need to provide the substitute land for relocation. In the case of the Pantal Bridge, however, the substitute land was provided to illegal occupants. (2) Factors which may influence the effectiveness and impact: nothing in particular (3) Factors which may influence the sustainability The new road and bridge planning process mentioned in the section of relevance is expected to have a positive impact by improving efficiency of the operation and maintenance of bridges.
Information for reference		
[Efficiency]	(1) Outputs	(1) Outputs
(1) Outputs	\cdot Replacement or construction of 201 bridges (to be implemented in 4	•Replacement or construction of 195 bridges (to be implemented in 4
	packages)	packages)
	· Consulting services: 1,165M/M in total	At the stage of detailed design, 36 bridges on the list were changed
		to other bridges due to overlapping with other projects or the
		problem of public safety, 2 bridges in Northern Samar were changed
		to one other bridge in the vicinity due to the substantial cost
		due to overlapping with other domestic projects. In addition 4 other
		bridges were excluded due to overlapping with other projects. In
		total, the number of bridges decreased by 6. The number of bridges
		to be repaired, replaced and constructed and the number of bridges
		by span length are presented below.
		Number of Bridges to be Repaired, Replaced and Constructed
		Total Repair Replacement Construction

	19	5 10	65	23		7	
	Number of	of Bridges	by Span	Length	11		
	Total	~20m	~40m	~100m	100m~		
	195	100	//	9	9		
	• With re- subject to prevent vehicles. demandir planned to the new construct	espect to to o monitoring congestion However, og preserva o be remove bridge co on of the b	the Aml ng, the caused , there ation of wed. If the puld be pridge. C	burayan B widening I by alter is a mo the existin he existing damaged, Close attent	ridge (535) of the brid nate passin ovement by g bridge, w bridge is d reducing tion should	m long) which is lge is expected to ng of large-sized y local residents which was initially lestroyed by flood, the effect of the be paid to how the)
(2) Project periodMarch 2002 – July 2007 (65 months)	executing (2) Proj March 20 period) Amount estimated	agency wi ect period 02 –July 2 of consu at the tim	ill deal w 009 (89 lting se le of mid	vith this iss months)(so ervices ne d-term revi	sue. cheduled)(1 ecessary fo iew: 1,862M	37% of the planne or completion as M/M (160% of the	sd S
	The cons contracto Package starting	mount) truction we rs of Pack II (the co fune 2007 I for 24	ork for H kage I v onstruction and H months	Package III were selec on period Package IV starting	I started in ted in Janu is schedul V (the com July 2007)	April 2006 and th uary 2007. As fo led for 24 month struction period i , they are in th	ie or is is

		procurement process. The project implementation is delayed because tendering for the initially planned Packaged I-A failed and that the approval for the procurement procedure for all ODA Loan projects				
		VAT issue concerning the Second Magsaysay Bridge was settled.				
	(3) Project cost	(3) Project cost				
	21,750 million yen (ODA Loan portion: 18,488 million yen)	21,750 million yen (ODA Loan portion: 18,488 million yen)				
(2) Results of Special Yen	A. Initial expectations and current opinions of the executing agency, etc.	concerning the objectives of the special ODA loan (economic stimulus,				
Loan Satisfaction Survey	job creation, private sector investment environment, productivity improv	ement)				
	1. Initial expectations of the executing agency, etc.:					
	Project to promote economic growth in economically stagnant areas High expectation as a project that provides funds for areas that have d	ifficulty producing funds from the private sector				
	High expectation as a project that provides funds for areas that have difficulty procuring funds from the private sector Catalyst for growth in the areas that need government assistance and infrastructure substantially					
	Great expectation for transfer of outstanding, state-of-the-art technology from Japan (NEDA)					
	2. Current views of the executing agency, etc.: Views held during the pro-	ject implementation				
	3. Views of the existing agency, etc. on STEP loan: High expectations for STEP loan, which places importance on support for infrastructure					
	projects					
	B. Views on the special ODA loan procedures (originating in Japan,	simplifying the procedure, enhancing competitiveness, evaluation of				
	bidding companies)					
	\cdot Desire easing of the rigid application of the Japan origin provisions.					
	• Desire application of Japan's origin standards to different projects with	h different degrees of rigidity. Also, with a view to transferring Japan's				
	Japanese companies and local companies?	develop a prior project where corporate bidders are limited to JV of				
	• Desire expansion of the opportunity for the local companies/consulta	nts to participate in as main contractors for the purpose of promoting				
	economic activities between donor countries and borrowing countries.					
	· Indirect costs of large Japanese companies are high. Formation of conso	ortiums by medium-sized companies should be encouraged.				

	· Leasing of inexpensive construction machines by local subcontractors should be used.					
	· Each Japanese company that participated in PQ and tendering has excellent technical and financial capacity satisfying the strict requirements of					
	prequalification.					
	C. Evaluation of the consultants and contractors by the executing agency	/				
	Highly satisfied with the contractors from which procurement has been a	completed to date				
	D. Evaluation of the executing agency by the consultants and contractors	S				
	\cdot No particular evaluation was made which is due to the special yen loan					
	E. General overview of the special yen loan system					
	· Tender failed when the bidding prices tendered exceeded the predetermined price. Thus, implementation of the project is significantly delayed.					
	In similar cases of the Special Yen Loan in the future, it seems necessary to improve procurement procedure by introducing the system of joint					
	contracting with local companies or relaxing the Japanese-origin requirement to allow flexible adjustment of tender prices.					
Lessons Learned and	Monitoring					
Recommendations	The monitoring indicators agreed on with the executing agency at the tir	ne of appraisal were determined supposing that bridges would be				
	repaired or replaced. However, the Pantal Bridge which is included for n	nonitoring is to be newly constructed and therefore is inappropriate for				
	the monitoring. Considering that the 7 bridges to be constructed including the Pantal Bridge are long span bridges and require huge costs, it is					
	advisable to conduct a survey of the present values and the target values of major operation and effect indicators such as the traveling time, cost,					
	etc. for all those bridges, if possible.					
Indicators set for use at	Traffic volume (vehicles/day)	Traffic volume (vehicles/day)				
time of ex-post evaluation	Period of traffic interruption due to the bridge collapse (days)	Period of traffic interruption due to the bridge collapse (days)				
	Detouring distance in the event of bridge destruction (km)	Detouring distance in the event of bridge destruction (km)				
	Reduction in traveling distance to a local city in the event of bridge	Reduction in traveling distance to a local city in the event of bridge				
	destruction (hours)	destruction (hours)				