ODA Loan Project Mid-Term Review 2007

Evaluator: Hajime Onishi (Mitsubishi UFJ Research & Consulting)

Field survey: April 2008

Project title: The Republic of Indonesia "Decentralized Irrigation System Improvement Project" (L/A No. IP-509)

[Loan Outline]

Loan amount/Contract approved amount/Disbursed amount: 27,035 million yen/23,346 million yen/16,726 million yen (as of the end of March 2008)

Loan agreement : October 2002 (5 years after L/A)

Original completion date : June 2009
Revised completion date : December 2009
Loan expiry date : February 2012

Executing agency : Directorate General of Water Resources (DGWR), Ministry of Public Works

Operation and maintenance agency : River Basin Water Resource Management Unit (Barai) for primary and secondary canals of over 3,000ha,

Provincial Irrigation Office for primary and secondary canals of 1,000ha~3,000ha, Kabupaten (District) Irrigation Office

for primary and secondary canals of less than 1,000ha and Water Users Association (WUA) for tertiary canals

Selection criteria for mid-term review : Coordination (among activities facilitated by NGOs, regular activities of DGWR, Ministry of Public Works and local

governments and activities or funding by other donors for capacity building for and dissemination of water management

under the project. Collaboration with NGOs etc.)

This mid-term review focuses on evaluation of Ponre-Ponre irrigation (South Sulawesi), Malaka irrigation (East Nusa Tenggara) and Paguyaman irrigation (Gorontalo).

[Project Objective]

To increase rice production by constructing and rehabilitating irrigation facilities and providing assistance for better irrigation water management at 8 provinces in Eastern Indonesia, thereby contributing to poverty alleviation in the region.

Consultant: Nippon Koei (Japan)/ PT. DDC CONSULTANTS, PT. BINA KARYA, PT. GEO ACE, PT. KWARSA HEXAGON, PT. METTANA ENGINEER, PT. PUSAT PENGEMBANG, PT. TATA GUNA PATRIA, PT. TRITUNGGAL P. KO, WIRATMAN & ASSOCIATE (Indonesia)

Contractor: Hazama Corporation (Japan), PT. ADHI KARYA, PT. BRANTAS ABIPRAYA, PT. PEMBANGUNAN (Indonesia)

[Mid-Term Review Result]

Item	Appraisal (September. 2002)	Result of mid-term review and ex-post evaluation results as estimated at time of mid-term review
[Relevance]	(1) National policy level	(1) National policy level
	Agriculture, food and irrigation sectors are designated as	In the Mid-Term National Development Plan (RPJM2004 – 2009), revitalization of
	important areas for economic recovery and sustainable	agriculture is placed as a strategic target for ① support of domestic economic growth and
	economic growth under the National Development Program	② realizing self-sufficiency of food. As a measure to revitalize agriculture, ① capacity
	(Propenas 2000-2004). Specifically, the program for improving	building of farmers and strengthen support organization, ② secure self-sufficiency of food,

Item	Appraisal (September. 2002)	Result of mid-term review and ex-post evaluation results				
Item	Appraisar (September, 2002)	as estimated at time of mid-term review				
	food security and the program for developing and managing water resources were established as agricultural policy. The program for improving food security aims at improving rice production and stockpiling by expanding cropland and encouraging effective use of idle field or land of low productivity. The program for developing and managing water resources aims at increasing food output and promoting agri-business by expanding water resources, efficient irrigation system management and improving productivity. As for irrigation system management, water management organizations led by farmers have to work with provincial and district governments to establish the right to water for fair distribution and establish appropriate water administrative body. Disparities among different regions of the country are pointed out as a problem of irrigation sector in Development Policy, Strategy and Program being formulated now. It specifically targets development of water resource and irrigation facility in Eastern Indonesia.	③ improve agricultural productivity and ④ improve competitiveness and value added are advocated. As one specific measure to achieve the above, a program for development and management of irrigation network, wet area and canals is being implemented. The program aims at ① activation of farmers, ② strengthening management and operation organization of irrigation facilities and ③ promoting participation of farmers. President Yudhoyono announced a plan to improve self-sufficiency of rice by reducing import of rice and increasing domestic production, from output of 33 million tons (polished rice basis) in 2006 to 37 million tons in 2008. Agriculture sector in Indonesia accounts for 13.4% of the total GDP (2005) and work force engaged in agriculture amounts for 44% of the total workforce in the country (2005). Agriculture remains the core industry of the country and positioned as the most important sector to secure sustainable economic growth. In light of the above, this project remains extremely relevant at national policy level since ex-ante evaluation till today.				
	(2) Planning level Eastern Indonesia is the least developed part of the country whose per capita GDP is 70% of national average and people living under poverty line is 29.8% (2000) compared to national average of 24.1% (2000). Development is needed in the area to bridge disparity in the country. Since 60% of population in the area are engaged in agriculture, development of agriculture is expected to mitigate the problem. Even though precipitation of the area is lower than the national average, development of irrigation facilities is delayed. Proportion of irrigated farmland to total farmland is	(2) Planning level Eastern Indonesia remains the least developed part of the country with population under poverty line at 18.8%(2004), exceeding national average of 16.6%(2004). As for self-sufficiency of rice, 100% was once achieved in 1984 but partially dependent on imports thereafter until 2003, when 100% was recovered and sustained for 3 years. Then in 2006, self-sufficiency ratio was reduced to 94% and approximately 1.9 million tons of rice was imported. Production volume of rice reached 35 million tons (polished rice basis) in 2003 due to good weather, but on decline trend thereafter down to 33 million tons (polished rice basis) in 2006. On the other hand, since population of the country kept increasing for the past 10 years by 1.2% or more, demand of rice is expected to increase continuously in the future.				

¹ The volume is equivalent to more than one forth of India's annual rice exports (6.7million tonnes in 2004 according to FAO data), the world's second largest exporter of rice. Rice import by Indonesia is by no means marginal to the global rice export market. Further, due to world-wide surge of rice price since 2nd half of 2007, India and Vietnam, the 2nd and 3rd largest exporters of rice announced restriction of rice export in 2008, adding to the destabilization of international rice market (prevailing view on the food crisis including rice is that it is not limited to short-term problem but possibly lasts long due to active demand in emerging countries like China and India). Given the circumstances, increasing self-sufficiency rate of rice in Indonesia is of urgent need and relevance of the project is extremely high.

just 6%~8% at eastern region of Indonesia, namely, North

Item	Appraisa	al (September. 20	002)	Result of mid-term review and ex-post evaluation results as estimated at time of mid-term review						
	Sulawesi, Central Sulawe Tenggara. This is extren Island, where 42% of the Development of irrigatio economic development ar of Indonesia. As 20,000ha of farmlar main crop production are and industrialization, irrig the country for rice produ	nely low compar country's rice par n facility is extre and poverty reduction and area disappear as of Java Island gation developme	ed to 47% in Java ddy is concentrated. emely important for on in eastern region ing every year from due to urbanization nt in eastern part of	In light of the above, this project is extremely relevant at planning level, since it greatly contribute to economic development and poverty reduction in eastern Indonesia lead to improve self-sufficiency of food in the country.						
[Effectiveness]	(1) Operation and Effect ① Quantitative effects	Indicators		① Qu	ation and Effect Indicate antitative effects at value (2008) of respec		d effect indicators a	and target (2014	4) are as	
	Indicators	Ex-ante evaluation (actual value in 2001)	Target (target in 2014)	Ex-ante evaluation Mid-term review (as Target (actual value in 2001) (2014)						
	Ponre-Ponre irrigation (new)			Ponre-Ponre irrigation (new)					
	Cultivated area by crops (ha)				Cultivated area by crops (ha)				1	
	Rice (rainy season)	3,339	4,313		Rice (rainy season)	2,400	3,000	3,749	1	
	Rice (dry season)	N/A	2,157		Rice (dry season)	N/A	N/A	2,157	1	
	Corn	N/A	2,157		Corn	N/A	500	2,157	1	
	Mung bean	266	1,294		Mung bean	Mung bean	266	N/A	1,294	1
	Peanut	381	2,157		Peanut	381	1,000	2,157	i	
	Rate of water users associations formulated (%)	41.67	100		Rate of water users associations formulated (%)		15.6 (7/45) 100			
	Yield of major crops per unit a	area (ton/ha)			Yield of major crops per unit a	area (ton/ha)			i	
	Rice (rainy season)	2.00	3.50			Rice (rainy season)	2.00	3.00	3.50	j
	Rice (dry season)	3.20	3.50		Rice (dry season)	3.20	N/A	3.50	1	
	Corn	N/A	2.00		Corn	N/A	1.00	2.00	i	
	Mung bean	0.25	1.20			Mung bean	0.25	N/A	1.20	i
	Peanut	0.35	1.40		Peanut	0.35	1.00	1.40	i	
	Net annual average farm income (1,000Rp/year)	871	5,193		Net annual average farm income (1,000Rp/year)	871	3,326	5,193	I	

Item	Appraisal (September. 2002)				Result of mid-term review and ex-post evaluation results as estimated at time of mid-term review					
	Malaka irrigation (extension)			Malaka irrigation (extension)	Malaka irrigation (extension)					
	Cultivated area by crops (ha)			Cultivated area by crops (ha)	Cultivated area by crops (ha)					
	Rice (rainy season)	2,146	10,000	Rice (rainy season)	2,146	2,300	6,000			
	Rice (dry season)	406	2,667	Rice (dry season)	406	1,430	2,667			
	Corn	N/A	2,333	Corn	N/A	2,170 (rainy season) 1,180 (dry season)	2,333			
	Mung bean	N/A	2,000	Mung bean	N/A	768	2,000			
	Peanut	N/A	2,500	Peanut	N/A	N/A	2,500			
	Rate of water users associations formulated (%)	33.33	100	Rate of water users associations formulated (%)	33.33	83.9 (52/62)	100			
	Yield of major crops per unit ar	ea (ton/ha)		Yield of major crops per unit are	ea (ton/ha)					
	Rice (rainy season)	2.30	2.50	Rice (rainy season)	2,30	3.00 1)	2.50			
	Rice (dry season)	2.30	2.60	Rice (dry season)	2.30	3.00 1)	2.60			
	Corn	N/A	2.20	Corn	N/A	1.60 (rainy season) 1.20 (dry season)	2.20			
	Mung bean	N/A	0.84	Mung bean	N/A	0.87 1)	0.84			
	Peanut	N/A	1.30	Peanut	N/A	N/A	1.30			
	Net annual average farm income (1,000Rp/year)	822	7,377	Net annual average farm income (1,000Rp/year)	822	N/A	7,377			
	Paguyaman irrigation (new)			Paguyaman irrigation (new)						
	Cultivated area by crops (ha)			Cultivated area by crops (ha)	Cultivated area by crops (ha)					
	Rice (rainy season)	2,160	2,713	Rice (rainy season)	2,090	3,529	6,880			
	Rice (dry season)	N/A	2,713	Rice (dry season)	N/A	512	6,880			
	Corn	188	N/A	Corn	188	1,942	N/A			
	Mung bean	N/A	N/A	Mung bean	N/A	N/A	N/A			
	Peanut	N/A	N/A	Peanut	N/A	N/A	N/A			
	Rate of water users associations formulated (%)	75	100	Rate of water users associations formulated (%)	N/A	0.0 (0/190)	100			
	Yield of major crops per unit ar	ea (ton/ha)		Yield of major crops per unit are	ea (ton/ha)					
	Rice (rainy season)	3.00	4.40	Rice (rainy season)	3.00	3.50-4.00	4.40			
	Rice (dry season)	N/A	4.60	Rice (dry season)	N/A	N/A	4.60			
	Corn	1.00	N/A	Corn	1.00	3.00	N/A			
	Mung bean	N/A	N/A	Mung bean	N/A	N/A	N/A			
	Peanut	N/A	N/A	Peanut	N/A	N/A	N/A			
	Net annual average farm	1,024	3,044							

Item	Appraisa	al (September. 2	2002)				ex-post evaluation mid-term review	results	
	(1 000P /)					nateu at time of	lmu-term review		
	income (1,000Rp/year)				Net annual average farm	1,024	6,452	3,044	
	Internal rate of return (total 27		24.220		income (1,000Rp/year)	1			
	EIRR (Economic Internal Rate	of Return)	21.33%		Internal rate of return (total 27			21 220/	_
					EIRR (Economic Internal Rate			21.33%	
				No gu M	ource: Answers to questionnaires ote 1): These values already ex- uidance for Malaka irrigation pr linistry of Public Works, execu- nown in this report.	xceed original targets, roject already revised t	and agricultural office carget. However the ta	of Belu responsible : rget was not agreed	by DGWR,
				· (Presprogately progately	sent values of indicators gress is a little behind the y), so far, present values ciations (WUA) formula ernment for capacity builtons influencing sustainate Ponre-Ponre irrigation are the project implemente evaluation should be nizations of farmers erroved by governor and 67%) at ex-ante evaluations. It is a sense of target values of target values of target values of target values of target values. With this, target are values of wity). With this, target are	e schedule (see "e of indicators sho ated is a bit wor. Ilding and formul ability"), hurdle to it is a newly devel tation was 2,400h e corrected to 2,40 existed before the d court). Because on is considered a farget irrigated are trial irrigation are "(3) Factors influ	efficiency" for the w a stable growth. risome, but once ation of WUA is for target achieved toping project and ha, baseline value 20ha. Although the project, they we of this, the rather error and therefore a was reduced to as via special survuencing sustainable.	reason and deta Slow rate of wa financing by In secured (detaile ment could be rain-fed rice pa of rice cultivate ere were some we were not offici- te of WUA fo ore, not valid as a 3,749ha as a ey equivalent to ility" for detail	ils of the ater users donesian d in "(3) lowered. addy area at voluntary al WUA rmulated baseline result of p F/S and is of the
				· (Prescomplindic	rrigation sent values of indicator pleted in March 2008 a cators show quite a stead ange of target value) Rea ducted until 2005 on the hal unit yield of rice an eterm review. According	almost in line wi ly growth. listic targets were production capa and Mung bean al	th the schedule are e set as a result of scity of local farme ready surpassed t	nd the current value of the cu	values of rivity etc. nit yield.

Item	Appraisal (September. 2002)	Result of mid-term review and ex-post evaluation results as estimated at time of mid-term review
Item	Appraisal (September. 2002)	
	② Qualitative effects (Development of irrigation facilities and improvement in land use are expected to increase rice production and income of farm households. As a result of this,) the project is expected to alleviate poverty in villages of provinces and districts with a high poverty rate.	Qualitative effects With the project, irrigation facilities are developed in 8 provinces of eastern region of Indonesia that realizes stable water supply system and intensive land use, which is expected to dramatically increase agricultural production including rice. In addition, if food price remains stable or increases, income of beneficiary farm households will increase as their agricultural production increases. If an increase in agricultural income brings excessive capital to farm households, additional investment in agricultural business or creation of new business will be enabled as a secondary economic ripple effect. At the same time, income levels of the whole target area are expected to rise, which naturally brings about mitigation or reduction of poverty. Dissemination of SRI (System of Rice Intensification), promoted under the project can drive the above effect. SRI is "low input high yield rice farming technology" started to be introduced since 2002 under Small Scale Irrigation Management Project (3) (SSIMP-III), that proceeds this project. SRI realized 1.85 times the unit yield and 7.2 tons/ha on average in Indonesia, while reducing consumption of irrigated water by 40% and production expenses by 25%.

Item	Appraisal (September. 2002)	Result of mid-term review and ex-post evaluation results as estimated at time of mid-term review
	(2) Factors that may influence the effectiveness and impact ① Collaboration with NGOs, local universities etc. In addition to providing trainings to farmers constituting WUA and local government employees that supervise them, support socialization activities with NGOs etc. to enhance awareness of farmers on the need to establish WUA.	(2) Factors that may influence the effectiveness and impact ① Collaboration with NGOs, local universities etc. There have been collaborations with NGOs to help establish WUA. Under sub-project of Ponre-Ponre irrigation, the project employed local NGO called LEPPSEM(Lembaga Pengembangan dan Pembinaan Sosial Ekonomi Masyarakat) to implement socialization activities including assistance to establish WUA (① publicize the benefit of WUA activities, ② design tertiary canals, ③ convince local farmers to join WUA and issue agreement form, ④ assist the foundation of WUA and its official registration to local government in charge and ⑤ capacity building of leaders etc. of WUA). Various activities (holding PCM workshops etc. to members of WUA) seem to have taken place as socialization activities in partnership with district irrigation office (Dinas Pengairan Kabupaten) and district agricultural office (Dinas Pertanian Kabupaten). Government of Indonesia has a system to hire former employees of district irrigation office as agricultural extension worker called Tenaga Pendamping Masyarakat(TPM), instead of NGOs for the purpose of capacity building of WUA. Although employment of TPM was not confirmed in case of the government (river basin water resource management unit and district public work office) responsible for the 3 subprojects, it is considered effective in solving lack of personnel at related government institutions as explained below. Thus the effective use of TPM should be considered in the future (In addition, need to consider how to allocate fund for hiring TPM out of district government budget). Also, it is necessary to transfer all sorts of activities for capacity building of WUA currently conducted as part of consulting service, to local government (district irrigation office and agricultural office) so that they can engage in such activities as part of regular duties. Utilization of abovementioned TPM is effective in promoting the process. According to an agreement (M/D) exchanged between JBIC and Indon
	© Coordination with grant-in-aid project/ technical cooperation As part of development survey by JICA, "irrigation association promotion survey" was conducted (FY1999 ~ 2001) aiming at transferring control of irrigation facilities to WUA. Also, Indonesian government requested technical cooperation in the form of project for training/instruction of	② Coordination with grant-in-aid project/ technical cooperation Although technical cooperation (JICA "the Empowerment of Water Users Association Project") was conducted in the Bili-Bili Irrigation Project (IP-479) area until March 2007, there seems to have been no specific collaboration among them. No coordination with grant-in-aid project was confirmed.

Item	Appraisal (September. 2002)	Result of mid-term review and ex-post evaluation results as estimated at time of mid-term review
	WUA. Thus it is necessary to closely coordinate with these trends for capacity building of WUA. 3 Collaboration with other donors	③ Collaboration with other donors
	Sadang of South Sulawesi is the area the World Bank designated to provide capacity building assistance. Strengthening operation and maintenance of irrigation facilities in the area will be conducted as part of capacity building project of the World Bank. Close contact with the World Bank to confirm progress status of their project and preparedness of operation and maintenance system is necessary.	There has been no collaboration with the World Bank in Sadang district. There is no collaboration or duplication of project scope with "Water Resources & Irrigation Sector Management Program" or "Third Kecamatan Development Project –KDP- (Phase 2)" currently implemented by the World Bank. On the other hand, "Participatory Irrigation Sector Project (Loan No. 2064(SF)-INO/2065-INO, to be continued until 2011)" implemented by ADB aims at building capacity of government employees working at irrigation sector. While there is no duplication of scope between the project and DISIMP, integrated collaboration and partnership is desirable. Indonesian government used to implement project called PTGA(Proyek Tata Guna Air) aimed at strengthening irrigation water management skills of government employees and farmers (detailed hereinafter). The project was funded by Indonesian government and there is no fact that training expenses were funded by any donors (World Bank, ADB etc.).
	④ Impact on the environment Under the project, the executing agency will review environmental assessment and conduct additional assessment as necessary with support of the consultant to take measures to minimize negative impact on the environment.	④ Impact on the environment Environmental Impact Assessment(EIA) was properly implemented and consultant is closely monitoring EIA procedures (e.g. EIA review of Ponre-Ponre irrigation was completed in 2004). There was no negative impact unanticipated during ex-ante evaluation and no additional environmental assessment was conducted. Accordingly, there is no negative influence to the effectiveness or impact of the project.
	⑤ Land acquisition/relocation of residents Out of 9 subprojects requiring land acquisition, only Ponre-Ponre irrigation requires relocation of residents. Interviews to the representatives of 33 relocated households were conducted during appraisal and confirmed that the residents generally agreed to relocation. After the appraisal, executing agency received agreement from the representative on relocation in March 2002.	⑤ Land acquisition/relocation of residents Relocation of residents in Ponre-Ponre irrigation was smoothly completed in 2004 as scheduled. Ultimately 30 households were relocated. Resident relocation was not required for the rest of the subprojects. Only small areas of land acquisition were required for the construction of primary and secondary canals in general, not expected to affect realization of effects or impact.
	executing agency received agreement from the representative	chects of impact.

Item	Appraisal (September. 2002)				ted at time	nd ex-post of mid-te		n results							
	(3) Factors influencing sustainability	(3) Factors i													
	① Operation and maintenance system			ntenance sy											
	Based on the presidential decree no.3 in 1999, the							ablished by	Governmen						
	responsibility for operation and maintenance of irrigation	Regulation No	o.20 Year 2	2006 etc. is	shown in tl	he table bel	ow.								
	facilities including main and end canals is to be transferred to														
	WUA. In the future, operation and maintenance of primary	Ta	ble Opera	ation & ma		•	_	cilities bas	ed on						
	canals will be placed under the joint control of WUA		I			Regulation									
	federation and district government, secondary canals under	Area of	Type of	Primary	/ Canals	Seconda	ry Canals	Tertiary	y Canals						
	WUA federation and tertiary canals under WUA.	irrigation	O&M	Funded by	Undertaking Authority	Funded by	Undertaking Authority	Funded by	Undertaking Authority						
			0	Central government	Balai ¹⁾	Central government	Balai ¹⁾		WUA						
		3,000ha or more	R	Central government	Balai ¹⁾	Central government	Balai ¹⁾	Balai ¹⁾ Determined by WUA ⁴⁾	WUA						
			Н	Central government	Balai ¹⁾	Central government	Balai ¹⁾		WUA						
					Provincial		Provincial								
			O P	O Province ²⁾	irrigation	Province 2) irrigation	irrigation		WUA						
					office		office	***							
		1.000~	1,000~	R Province 2)		Determined									
		3,000ha	R		irrigation	Province 2)	irrigation	by WUA 4)	WUA						
		,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,			office		office								
					Provincial		Provincial								
			Н	Province 2)	irrigation	Province 2)	irrigation		WUA						
					office		office								
			_		District	2)	District								
			О	District 3)	irrigation	District 3)	irrigation		WUA						
					office		office								
		1,000ha	R	District 3)	District	District 3)	District	Determined	WUA						
		or less	K	District	rict 3) irrigation office	District	irrigation office	by WUA 4)	WUA						
			·····		District		District	-							
									Н	District 3)	irrigation	District 3)	irrigation		WUA
				District	office	District	office		WUA						

Result of mid-term review and ex-post evaluation results

Source: Government Regulation of Republic of Indonesia Number 20 Year 2006 About Irrigation etc.

O: Operation of facilities and equipment, R: Regular maintenance of facilities and equipment (including simple repair), H:

		Result of mid-term review and ex-post evaluation results
Item	Appraisal (September. 2002)	as estimated at time of mid-term review
Item	Appraisal (September. 2002)	Heavy repair etc. of facilities and equipment Note 1): River Basin Water Resource Management Unit. Established in January 2007. Note 2): Include both subsidiary from central government and provincial budget. Note 3): Include both subsidiary from central government and district budget. Note 4): Funding for operation and maintenance of tertiary canals is left to the discretion of respective WUA (in addition to collecting water users fee, volunteer labor services for cleaning irrigation facilities is allowed as an option). Financial assistance can be requested to Balai, provincial irrigation office and district irrigation office for heavy irrigation repair. (Source: hearing from DGWR of Ministry of Public Works) Operation and maintenance system is basically set in the Government Regulation No.20 Year 2006 according to the area of irrigation as shown in the table above. However, it allows exceptions such as "lower organizations are entitled to be supported by the upper authorities if a task is beyond their financial and/or management capability" that enables flexible operation despite the possibility to complicate share of responsibility among relevant organizations (e.g. if a task is beyond WUA's management capacity, its district government can assume responsibility for the task. If the task is beyond the district government can assume responsibility for the task). Table below shows the future operation and maintenance system for subprojects in Ponre-Ponre, Malaka and Paguyaman (the irrigated areas of these subprojects are over 3,000ha) (based on hearing from related organizations. Civil work is now underway in Ponre-Ponre and Paguyaman as explained hereunder. Civil work was completed in March 2008 in Malaka). Operation and maintenance systems of Ponre-Ponre and Paguyaman are assumed to be almost in line with the system set in the Government Regulation No.20 Year 2006, while in Malaka, in the context of the geographic condition of the project site and financial difficulty and the lack of personnel and material

Item	Appraisal (September. 2002)	Result of mid-term review and ex-post evaluation results as estimated at time of mid-term review										
		Table Operation & maintenance system of irrigation facilities in subpr										
			Type		nary Canals		dary Canals	Tert	iary Canals			
		Subproject	of O&M	Funded by	Undertaking Authority	Funded by	Undertaking Authority	Funded by	Undertaking Authority			
			0	- 7	rumonty	•	7 tutionty		WUA			
		Ponre-Ponre irrigation	R	Central Govern	Balai	Central	Balai	Determine	WUA			
		(3,749ha)	Н	ment	Makassar 1)			Govern ment	ment	Makassar 1)	d by WUA	WUA∕Balai
		, , ,		Ct1	D1-1: - W1-		D-1-1: - W1-	Ct1	Makassar			
		Malaka irrigation	O R	Central Govern	Public Work Office in	Central Govern	Public Work Office in	Central Governme	Public Work			
		(6,000ha)	H	ment	Belu ²⁾	ment	Belu ²⁾	nt	Office in Belu 2)			
		D	О	Ct1		Ct1			WUA			
		Paguyaman irrigation	R	Central Govern	Balai	Central Govern	Balai	Determine	WUA			
		(6,880ha)	Н	ment	Gorontalo	ment	Gorontalo	d by WUA	WUA/Balai			
		Source: Hearing t	from Balai	Gorontalo	Balai Makassar, I	 Ralai Kunano	and other releva	nt institutions	Gorontalo			
									ide simple repair), H:			
		Heavy repair etc.						•				
							peration and main	ntenance of pr	imary and secondary			
					m Balai Makassar inas PU Kabupate		Relu in charge o	f Malaka proje	ect is responsible for			
									ng (source: hearing from Balai			
		Kupang)			-				-			
								r operation and maintenance				
									ment and WUA			
		•						_	t duties such as			
									canals as set in in WUA. As for			
			_					-	of operation and			
					g run, depend			•	1			
									ng WUAs (see			
									the progress of			
									overnment might			
									case in Malaka.			
					itor operation							
									ojects (e.g. there			
									can adequately			
		take care of 1	100ha oi	so). Ho	w to secure hi	ıman reso	ources under	budget con	straints, detailed			

Item	Appraisal (September. 2002)	Result of mid-term review and ex-post evaluation results as estimated at time of mid-term review
	② Technical capacity in operation and maintenance Assist establishment and strengthen functions of WUAs to be mainly responsible for operation and maintenance.	hereinafter is an issue to be tackled in the future (hiring TPM is considerable). ② Technical capacity in operation and maintenance Primary and secondary canals As stated earlier in this report, Balai, Provincial Irrigation Office and District Irrigation
		Office are basically in charge of operation and maintenance. Balai (Ponre-Ponre and Paguyaman) and District Public Work Office (Malaka) are responsible for operation and maintenance of the 3 subprojects targeted in the survey. The operation and maintenance work is gate control, sediment removal, and weeding, etc which do not generally require high knowledge or skills. Strengthening capacity of government employees to manage the project or maintain the
		facility seems to have been promoted by PTGA (Proyek Tata Guna Air) project in the past, but continuous effort for the capacity building is desired.
		Note: PTGA project Ministry of Public Works has implemented a project called PTGA (Proyek Tata Guna Air) since 2005 to strengthen capacity of local government employees for project implementation and farmers for water management via cascade system training ² , but due to Government Regulation No.38 which became effective in 2007, all sorts of capacity building activities like these were put under control of Ministry of Agriculture. PTGA project is terminated by now (source: hearing from DGWR of Ministry of Public Works and Balai Makassar).
		Tertiary canals As already explained, WUAs are basically in charge of operation and maintenance, except for Malaka, where District Public Work Office in Belu is in charge due to various restrictions. Implementation system of the Indonesian Government and involvement of the project (the 3 subprojects) to strengthen the capacity of WUAs until today are shown in the table below.
		According to Government Regulation No.38 (established in 2007), capacity building of WUAs is the responsibility of Ministry of Agriculture as already explained. However, since it is in the middle of transition, Agricultural Office and Irrigation Office of local governments as well as Balai are jointly providing training etc. for water management.
		This project is engaged in the capacity building of WUAs in the form of ① assistance to formation and the capacity building of WUAs via NGOs/ICOs, ② instruction on farming and water management training via SRI introduction and ③ training for operation and maintenance of completed irrigation facilities. Overlap of aforementioned government

Item	Appraisal (September. 2002)			-term review and ex-pos timated at time of mid-to	
		SRI introdu Irrigation C and water members).	nction (in Malaka, office of Belu and E management traini nplementation system	in the process of SRI i Balai Kupang jointly work ng etc. that contributed	and water management training via ntroduction Agricultural Office and ted to provide instruction on farming to improvement of skills of WUA ment to strengthen the capacity of ject until today
		Subproject (new/extension)	Implementation system	n of Indonesian Government to the capacity of WUAs Actual system (as of April 2008)	Involvement of the project to strengthen the capacity of WUAs and activities conducted so far
		Ponre-Ponr e irrigation (new) Malaka irrigation (extension)	Main rules: Stipulate "responsibility of Ministry of Agriculture" Detailed rules: Stipulate "Activities are conducted jointly by Agricultural Office (Dinas Pertanian) and	①Local Agricultural Office (Province or District), ② Local Irrigation Office (Province or District) and ③ Balai jointly provide water management training etc. (Actually, Local Agricultural Office seems to be coordinating for skilled employees of Balai or Local Irrigation Office to provide	Implement socialization activities ²⁾ for targeted farmers of the area via NGO employed for the project Implement socialization activities ²⁾ for targeted farmers of the area via local experts ³⁾ employed for the project Implement farming and water management training via SRI introduction (jointly by District Agricultural Office, District Irrigation Office and Balai)
		Paguyaman irrigation (new)	Irrigation Office (Dinas Pengairan) of local government"	trainings of water management ¹⁾)	Implement socialization activities ²⁾ for targeted farmers of the area via local experts ³⁾ employed for the project
		Note 1): Heari Note 2): Spec persuade farm assistance to t progress repor Note 3): Assig activities	ng from Agricultural Officific activities include (mers of the area to be their official registration to tet.) In local experts to hire as there hand, as for su	ice in Belu, East Nusa Tenggara a PR of effectiveness of WUA members of WUAs and issue a o the local government and ⑤cap s many ICOs (Irrigation Commun	d other relevant institutions and the consultant and Agricultural Office in South Sulawesi a activities, ② design of tertiary canals, ③ agreement format, ④ formation of WUAs and pacity building of leaders etc. of WUAs (source: aity Organizer) as possible to implement various wesi (4 subprojects in total including ation and maintenance training etc.
		13	,,	, , , , , , , , , , , , , , , , , , ,	

Item	Appraisal (September. 2002)	Result of mid-term review and ex-post evaluation results as estimated at time of mid-term review
		were continued via NGO/LEPPSEM association mentioned above until 2007, their involvement to the project in FY 2008 and thereafter has become quite unclear since Indonesian Government cut budget for their activities (Government claims to conduct capacity building on its own and budget allocation for future capacity building of the subprojects via NGO/LEPPSEM association is not allowed). Since Malaka is also in the same situation, it is necessary to closely monitor the central government and Balai regarding capacity building of WUA members. Paguyaman does not have the problem. Instruction on farming and water management training are expected to take place in full scale via SRI introduction as civil work progresses in the future (considering hiring NGOs, according to the consultant).
	③ Financial status in operation and maintenance	③ Financial status in operation and maintenance Primary and secondary canals Since Ponre-Ponre and Paguyaman are in the process of irrigation construction and operation and maintenance budget of responsible organizations (Balai) is yet to be allocated. Balai Makassar in charge of Ponre-Ponre claims that it fully understands the importance of Ponre-Ponre irrigation and sufficient personnel and maintenance budget will be allocated after completion of the construction. Central government has allocated 1 billion Rp (approximately 12 million yen) to the operation and maintenance of Malaka in FY 2008 (source: Balai Kupang). Since 300,000 Rp (approximately 3,600 yen) per 1 ha is considered necessary as operation and maintenance cost (source: Balai Kupang), the budget is sufficient for planned farm development area of 2,870ha(accumulated total) at the end of FY2008. Further budget allocation is expected toward the end of FY2014 when build-up period (7 years) ends, so that the budget can accommodate to the target irrigation area of 6,000ha.
		Tertiary canals Procurement of funds for operation and maintenance of tertiary canals is left to the discretion of respective WUAs. In addition to collecting irrigation fees from WUA members, direct contribution such as "provision of labour for cleaning" is allowed. It is also possible to request Balai, Provincial Irrigation Office and District Irrigation Office to provide financial assistance for heavy repairs. For example, irrigation fees charged by some WUA in Ponre-Ponre is 17,000 Rp for each harvest. According to interviews to members and leaders of WUAs, "the fee is set after negotiation among WUA members and the amount is therefore appropriate".

Item	Appraisal (September. 2002)	Result of mid-term review and ex-post evaluation results as estimated at time of mid-term review
Reference		
[Efficiency] (1) Output	(1) Output (a)Civil work • Construction of irrigation canals • Dam construction (b)Consulting service Consulting service M/M	(1) Output Overall project ①Increase in irrigation area: 99,250 ha →124,978 ha ②Increase in the number of subprojects (scheme): 27 → 53 ③Increase in the number of contract package: 28 → 64 (The above contract package includes 4 packages carried over from Small Scale Irrigation Management Project(3)(SSIMP-III)) ④Increase in consulting service M/M:500 M/M → 567 M/M(value after the second
	Category of consultant Professional A Experts Professional B Experts Senior Assistant Engineers Assistant Engineers Assistant Engineers Total (reference) Total (reference) Support to the overall project from the central government level Support to respective subprojects from the local government level Survey, design, P/Q and assistance to bidding, construction management regarding civil work of each subproject Quality control of civil work by respective contractors Instruction to strengthen formation of WUAs in partnership with NGOs/local universities etc. Hold workshops for WUAs on operation and maintenance system via NGOs/local universities Develop skills of employees of provincial and district irrigation office to implement and maintain subprojects Assistance to implement sufficient consultations to stakeholders of respective subprojects Confirmation and guidance on environmental	amendment of contract, Professional A Expert only) Category of consultant

Item	Appraisal (September. 2002)	Result of mid-term review and ex-post evaluation results as estimated at time of mid-term review
	 considerations in construction phase of each subproject Assistance to review EIA report Assistance to implement additional environment protection survey Assistance to screening based on environmental guideline of JBIC Assistance to proper water management in consideration of irrigation status at downstream areas 	
(2) Period	(2) Period: October 2002 – June 2009 (78 months)	 (2) Period Project period is expected to last until December 2009, with 6 months delay at the moment. Paguyaman irrigation is expected to last the longest until 4th December 2009. Status and reason for the delay in the 3 subprojects are as follows. Ponre-Ponre: Major delay in critical path, the construction of temporary drainage canal has led to the delay in project as a whole Malaka: As scheduled Paguyaman: Construction schedule delay due to poor performance due to financial difficulty of two contractors, steep price hike of construction materials, insufficient cement supply and bad weather
[Lessons leaned and Recommendations]	 SRI (System of Rice Intensification) introduction promoted under the project contributed not just reducing the amount of water for irrigation and production cost and increasing unit yield, these effects gave incentives for farmers to better manage waters and farm works (farmers started to visit rice paddy to observe water amount and plant quite frequently etc.). As a result, ①direct effect of SRI introduction and ②proper water management and engagement to farm works spiralled expansion of positive impact, leading to achieve "overall improvement to rice growing system including change of mind-set among farmers". (Many experts question scientific ground of the effectiveness of SRI technique. The technique is still in the process of gaining acknowledgement by international society right now, given negative response from IRRI (The International Rice Research Institute), an authority of rice cropping research. However, there are active movements to prove scientific effectiveness of SRI led by Tokyo University, Cornell University and others) Other factors for success include careful assistance to strengthen WUAs via experts, NGOs/ICOs and so on depending on the needs of each subproject. To ensure long-term success of this project, it is crucial to promptly transfer all sorts of activities to strengthen WUAs currently conducted via consulting service to be implemented by the ownership of local government (district irrigation office and agricultural office). [Recommendations] As aforementioned, even though the Government Regulation Year 2006 stipulates sharing of responsibility among related organizations for operation and maintenance of irrigation canals, there is a flexibility to allow involvement of higher governmental organization in some cases (Malaka irrigation). 	

Item	Appraisal (September. 2002)	Result of mid-term review and ex-post evaluation results as estimated at time of mid-term review	
	 WUAs from higher governmental organizations in a long ru Even though capacity building of WUAs smoothly progres quite unclear after FY2008 because Indonesian government government is necessary because capacity building of WUA Current operation and effect indicators are deemed necessare needs to be monitored by the time of ex-post evaluation. This project is a huge project with 53 subprojects (schemes) with different economical and cultural backgrounds. In additional underground water development, dam construction (around of stakeholder organization, large enough to constitute a preand thereby contributing to poverty alleviation in the resubproject. In light of the above, it is desirable to reset "project implementation in times of ex-post evaluation and ex-post in by DAC 5 criteria (e.g. in Gorontalo where Paguyaman irrights the subproject is expected to contribute to that. On the otherice supply in its history and the subproject is expected to in Since it is unrealistic to evaluate all the 53 subprojects respected. 	ly progressed so far via NGOs/ICOs hired under the project, involvement of the project has become government stopped budgeting for some subprojects. Continued negotiation with the Indonesian g of WUAs affects greatly to the manifestation of impact and securing sustainability of the project. In decessary to be applied continuously but collection scheme of the actual values of these indicators nation. (schemes) crossing over multiple islands (Sulawesi, Bali, Lombok, Sumbawa, Timor, Flores and so on) dds. In addition, even though it is called irrigation project, the scope is quite extensive encompassing in (around 50m height), head works construction, irrigation facility construction and capacity building itute a project respectively. Given the complexity, the project objective of "to increase rice production in the region" might be insufficient to understand the important project effect particular to each "project objective of each subproject" in consideration of different backgrounds for the project ex-post monitoring and evaluate the progress status. Based on this, the whole project is to be evaluated aman irrigation is located, promoting export of agricultural products is upheld as one major policy and in the other hand, Timor Island, where Malaka irrigation subproject is located, has chronic shortage of	
[Indicators set for use at time of ex-post evaluation]	Indicators set at the time of ex-ante evaluation (1) Cultivated area by crops (2) Rate of water users associations formulated (3) Yield of major crops per unit area (4) Net annual average farm income (5) Internal rate of return	At field survey for mid-term review (April 2008), the executing agency/DGWR of Ministry of Public Works measured all the left indicators except for internal rate of return for the target 3 subprojects ³ . On the other hand, i) collection of the left indicators for the rest of 50 subprojects (schemes) apart from the 3 subprojects is necessary for ex-post evaluation and ii) although it seems that consultant supported collecting actual values of these indicators for the 3 subprojects, the consultant contract is expired when the ex-post evaluation is conducted. It is necessary to pay attention to the capacity of the executing agency to collect actual values of these indictors by the time of ex-post evaluation ⁴ .	

Appendix-1 Location of sub-projects of DISIMP

