Ex-Post Monitoring for Completed ODA Loan Projects

Evaluator: Hiromi Osada (IC Net, Ltd.)

Project Name: Federative Republic of Brazil: "Northeast Irrigation Project" (L/A No. BZ-P5)

Loan Outline

Loan Amount/Disbursed Amount:	7,596 million yen / 7,316 million yen
Loan Agreement:	September 1991
Loan Completion:	December 1998
Ex-Post Evaluation:	FY 2000
Executing Agency:	Companhia de Desenvolvimento dos Vales do São Francisco (CODEVASF)

Project Objective

By constructing irrigation facilities and roads, etc., in three districts in the northeastern region of Brazil (Maria Tereza, Estreit IV and Miroros), this project aims to expand irrigation areas and improve agricultural productivity, and thereby contribute to the development of social and economic conditions in that region.

Consultant: Pacific Consultants International

Contractor: Construtora OAS Ltda. (Brazil) and others

Overview of Results

Item	At time of Ex-post Evaluation	At time of Ex-post Monitoring
Effectiveness &		
Impact		The number of settled farmers has increased in all three districts compared to the time of the ex-post evaluation. At this point in time, however, expansion of the irrigated land and the number of settled farmers in the two districts of Miroros and Estreit IV have remained stagnant (relative to the time of the ex-post evaluation) due to insufficient water, and agricultural profitability (farm income) being low. The effects of the project can be seen to a certain degree in Maria Teresa, but signs of effect in the other two districts appear to be limited.
Effectiveness	 (1) Crop yields for farm products At the time of ex-post evaluation planned yield amounts were not reached, partially due to the fact that the irrigation facilities had only just been completed. (Indicators at time of planning are unknown) (i) <maria teresa=""> performance data in 1999</maria> 	 (1) Crop yields for farm products (i) <maria teresa=""> performance data in 2005</maria> Compared to the time of the ex-post evaluation (1999), the cultivated area grew significantly for mango and grape, and with the progress of intensification, the yields for banana, pumpkin, and melon grew. The yield for banana in particular

Farm products	Cultivated area (ha)	Crop (t)	Yield (t/ha
Banana	991	404	0.4
Coconut	550	N.A.	N.A.
Beans	494	532	1
Guava	459	N.A.	N.A.
Watermelon	237	3,795	16
Tomato	209	3,011	14
Pumpkin	191	2,273	12
Mango	189	N.A.	N.A.
Grape	56	N.A.	N.A.
Passion fruit	53	N.A.	N.A.
Corn	46	81	3
Onion	27	189	7
Acerola	18	N.A.	N.A.
Custard apple	8	N.A.	N.A.
Melon	8	38	5
Carrot	3	45	15
Chili pepper	3	17	6
Total	3,549	-	_

Banana

Farm products Cultivated area Crop (t) Yield (t/ha) (ha) 340 2,138 6

grew significantly, increasing approximately 50-fold. A characteristic of Maria Teresa is the large cultivated area for mango and grape, which are cultivated by agricultural companies.

	Cultivated (ha)	l area	Crop ((t)	Yield	(t/ha)
Farm products		Increa se/dec rease*		Increa se/dec rease		Increa se/dec rease
Banana	885.4	-	20,343.5	++	23	++
Coconut	158.9	-	2,689.3	N.A.	16.9	N.A.
Beans	51		88.7		1.7	+
Guava	704.6	+	17,018.3	N.A	24.2	N.A
Watermelon	53.7		1,043.8		19.4	+
Tomato	22		687.9		31.3	+
Pumpkin	37		2,546.3	+	68.8	++
Mango	1,134.9	++	16,781.2	N.A	14.8	N.A.
Grape	629.6	++	16,128.5	N.A	25.6	N.A
Passion fruit	16.4	-	79.7	N.A	4.9	N.A
Corn	32.8	-	156.1	+	4.8	+
Onion	11.7	-	37.7		3.2	-
Acerola	61.4	-	461.9	N.A	7.5	N.A
Custard apple	11.5	+	288.7	N.A	25.1	N.A.
Melon	22	+	741.2	++	33.7	++
Tapioca	22	N.A.	836.2	N.A.	38	N.A.
Total	3,854.9	+				

Source: Executing agency response.

*The symbols for "increase/decrease" indicate the following: relative to the time of the 1999 ex-post evaluation, +: increase less than 5-fold; ++: increase 5-fold or greater; -: decrease less

Coconut	45	N.A.	N.A.
Beans	943	559	1
Guava	9	N.A.	N.A.
Watermelon	39	261	6
Tomato	4	N.A.	N.A.
Pumpkin	10	132	13
Mango	20	N.A.	N.A.
Corn	24	48	2
Onion	2	23	12
Custard apple	37	N.A.	N.A.
Melon	2	20	10
Carrot	1	20	20
Sugarcane	3	310	70
Coffee	1	N.A.	N.A.
Total	1,498	-	-

Source: Executing agency materials.

than 5-fold; --: decrease 5-fold or greater.

(ii) <Miroros> performance data in 2005

From 2003 onward the price of beans—which was a major crop on par with bananas—fell, and its cultivated area has been decreasing. As in Maria Teresa, the intensification of banana production progressed, and both crop and yield have increased significantly. The yields for each of the crops are lower than in Maria Teresa.

	Cultivate		Crop	(t)	Yield ((t/ha)
	(ha)					
Farm products		Increa		Increa		Increa
		se/dec		se/dec		se/dec
		rease		rease		rease
Banana	682.6	+	12,500.5	++	18.3	+
Coconut	68.5	+	92.2	N.A	1.3	N.A
Beans	52.3		69.9		1.3	+
Guava	18.2	+	305.8	N.A	16.8	N.A
Watermelon	13	-	119.8	-	9.2	+
Tomato	20.7	++	547.5	N.A	26.4	N.A
Pumpkin	25.2	+	100.3	-	4	-
Mango	39.6	+	44.6	N.A	1.1	N.A
Passion fruit	8.5	N.A	51.5	N.A	6.1	N.A
Corn	178.7	++	334.1	++	1.9	-
Custard apple	202.2	+	201.6	N.A	1	N.A
Таріоса	2.2	N.A	2.4	N.A	1.1	N.A
Castor oil plant	24.4	N.A	14.2	N.A	0.6	N.A
Total	1336.1	-				

(iii) Performance figures for Estreit IV are not available.	planting began. Cu while there is expa	f settlement urrently, bea unding culti- e first harve	took place from took place from ans are being of vation of bana tor banana	cultivated as a na as a cash c , at the time c	f 2004 through 2005, and a crop for self-sufficiency rop. As it takes more than of this monitoring the first
	Farm products	Cultivat	ed area	Crop (t)	Yield (t/ha)
	Banana	143	,	0	0
	Beans	423	3.7	444.9	1.1
	Watermelon	18		82.7	4.4
	Pumpkin	1.		1.1	0.7
	Passion fruit	5		30.3	6.1
	Corn	4.	8	1.3	0.3
	Таріоса	4.	9	98	20
	Total	601	.3	-	-
	(2) Benefited area and (i) Area where irrigat				
	(i) Area where irrigat	ion is possi Plan*	ble and curren 1999** (Time of ex- evaluation	post (2005*** Time of ex-post monitoring) Settled area (%)
	(i) Area where irrigat District Maria Teresa	ion is possi Plan* 4,938	ble and curren 1999** (Time of ex- evaluation 4,724	post (2005*** Time of ex-post monitoring) Settled area (%) 3,977 (84%)
	(i) Area where irrigat District Maria Teresa Miroros	ion is possi Plan* 4,938 3,376	ble and curren 1999** (Time of ex- evaluation 4,724 2,332	post (2005*** Time of ex-post monitoring) Settled area (%) 3,977 (84%) 1,958 (83%)
	(i) Area where irrigat District Maria Teresa Miroros Estreit IV	ion is possi Plan* 4,938 3,376 6,821	ble and curren 1999** (Time of ex- evaluation 4,724 2,332 5,844	post (2005*** Time of ex-post monitoring) Settled area (%) 3,977 (84%)
	(i) Area where irrigat District Maria Teresa Miroros Estreit IV Source: Executin *Planned irrigatic completion of pro-	ion is possi Plan* 4,938 3,376 6,821 g agency resp on area at tin oject; ***area	ble and curren 1999** (Time of ex- evaluation 4,724 2,332 5,844 ponse. me of analysis; a used as irrigate ye yet reached	et settled area ((n) **area in whice the possible in	2005*** Time of ex-post monitoring) Settled area (%) 3,977 (84%) 1,958 (83%) 674 (12%) ch irrigation is possible with thement. rrigation area which was
	(i) Area where irrigat District Maria Teresa Miroros Estreit IV Source: Executin, *Planned irrigation completion of pro- None of the three of planned at the time Teresa, settlers are	Plan* Plan* 4,938 3,376 6,821 g agency resp on area at the oject; ***area districts have e of project currently b	ble and curren 1999** (Time of ex- evaluation 4,724 2,332 5,844 conse. me of analysis; a used as irrigate ve yet reached completion. S- eing recruited	repost n) ((**area in which d land with set the possible in ettlement is ir and the numb	2005*** Time of ex-post monitoring) Settled area (%) 3,977 (84%) 1,958 (83%) 674 (12%) ch irrigation is possible with tlement. rrigation area which was a progress. In Maria ber of settled farmers is
	(i) Area where irrigat District Maria Teresa Miroros Estreit IV Source: Executin, *Planned irrigation completion of pro- None of the three of planned at the time Teresa, settlers are	Plan* Plan* 4,938 3,376 6,821 g agency respon area at tip oject; ***area districts hav e of project currently b ng. The grow	ble and curren 1999** (Time of ex- evaluation 4,724 2,332 5,844 conse. me of analysis; a used as irrigate re yet reached completion. S being recruited wth, however,	ettlement is ir and the numb is not as swift	2005*** Time of ex-post monitoring) Settled area (%) 3,977 (84%) 1,958 (83%) 674 (12%) ch irrigation is possible with thement. trigation area which was an progress. In Maria ber of settled farmers is t as was anticipated. In

greater settlement recruitment than it is conducting currently. In Estreit IV, the

area is that not enoug Estreit overall ¹ , and a settlers for Estreit IV illegally taking water Estreit dam reservoir Estreit IV cannot be	h water can be s is a result CODE Meanwhile, ille for an area of a CODEVASF is further expanded e of the impedin	ecured to cover t VASF has curren gal settlers (appr oproximately 500 aware of the issu . As such, it appe	bund 12% of the irrigation the planned irrigation of the planned irrigation of the planned irrigation of the stopped recruiting new oximately 450 families) are wha along the shore of the the that the settlement area in the settlement areas in the stopped recruiting new oximately 450 families) are what along the shore of the the that the settlement area in the stopped recruiting new oximately 450 families) are what along the shore of the the stopped recruiting new oximately 450 families) are what along the shore of the the stopped recruiting new oximately 450 families) are what along the shore of the the stopped recruiting new oximately 450 families) are what along the shore of the the stopped recruiting new oximately 450 families) are what along the shore of the the stopped recruiting new oximately 450 families) are what along the shore of the the stopped recruiting new oximately 450 families) are what along the shore of the the stopped recruiting new oximately 450 families) are what along the shore of the the stopped recruiting new oximately 450 families) are what along the shore of the the stopped recruiting new oximately 450 families) are what along the stopped recruiting new oximately 450 families (the stopped recruiting new oximately 450 families) are stopped recruiting new oximately 450 families (the stopped recruiting new oximately 450 families) are stopped recruiting new oximately 450 families (the stopped recruiting new oximately 450 families) are stopped recruiting new oximately 450 families (the stopped recruiting new oximately 450 families (the stop
450 families of illega farmland along the sl irrigation managemen illegally. In a survey behind the lack of wa members has not yet occupation is an issue	l occupants are of nore of the dam r nt cooperatives a by CODEVASF, ater in the Estreit surfaced, but CO e which must be	cultivating a total reservoir. These f and are using wat it is estimated th district. A confre DDEVASF has re solved, and is se	ioned above, approximately of approximately 500ha of amilies are not joining er from the dam reservoir at this is one of the factors ontation with cooperative cognized that this illegal eking measures to solve it.
District	Plan	1999 (Time of ex-post evaluation)	2005 (Time of ex-post monitoring)
Maria Teresa Miroros Estreit IV	823 (N/A) 413 (33) 917 (113)	417 (35) 150 (7) 0 (0)	550 (52) 201 (36) 116 (0)
Source: Executing *Agricultural comp shipment of agricu In Maria Teresa, set	agency response. panies with a corpo ultural products tlement has bee	n increasing gra	ing out the cultivation and dually from the time of the
ex-post evaluation, a	and it is curren	tly still progress	ing. In Miroros, the current

¹According to a report on a separate survey (2005), possible reasons for the water shortage in the current 1902ha irrigation area of Estreit overall include: (i) the actual crops are different from the ones initially planned, such as beans and corn, and the central crops have become bananas and mangos which require large amounts of irrigation water; (ii) rather than sprinkler irrigation, which requires farmers to have electricity, there is heavy use of furrow irrigation which results in large losses of water during watering; (iii) the loss of water from the dam reservoir, the cause of which has still not been completely investigated and is unknown (one explanation seems to be that a major cause is the stealing of irrigation water for approximately 450ha by illegal occupants at the upper area of the dam).

number was reached in 2000, and there have not been increases since then. In Estreit IV, settlement has not progressed since the initial settlement of 116 households. The reasons are covered in (i) above.

(3) Farm income per household (family/year)

The average gross profit for farmers in Maria Teresa in 2005 was 179% of the legal minimum wage in Brazil in 2006 (349 Brazilian real per month). Meanwhile, profitability was low in Miroros and Estreit IV, with the figures at 89% and 35%, respectively. The direct cause behind the low profits was the high cost of production relative to income. The average monthly gross profit for agricultural companies, converted into the same area ratio as farmers (5ha/30ha), was 3,192 real (19,156 × 1/6) per company, a profitability level of approximately nine times the legal minimum wage.

Unit: real (1 real = 55.033 yen [May 6, 2006 exchange rate])							
District	Annual sales (Average per family)	Annual product cost (Percentage of income)	Annual gross profit	Average monthly gross profit (Percentage of minimum wage)			
Maria Teresa	18,031	10,530 (58%)	7,501	625 (179%)			
Miroros	12,000	8,250 (69%)	3,750	313 (89%)			
Estreit IV	7,006	5,556 (79%)	1,451	121 (35%)			
Agricultural companies (Maria Teresa)	775,750	545,875 (70%)	229,875	19,156			

Source: Created from answers by irrigation cooperatives.

(4) Percentage of water use fees collected (results in 2005)

The status of collection differs somewhat among the regions. In Maria Teresa, there are some delays in payment, but the collection rate is 100%. In Miroros, only around 65% of the set water use fee amount is collected. The main reason that the fees are not collected is that, according to interviews with executives of irrigation management cooperatives, the farmers cannot pay because they do not have enough money. The shortfall is being covered by CODEVASF funding. With Estreit IV currently in the first year after settlement, CODEVASF for the first fiscal year is set to provide irrigation maintenance costs, so water use fees are still not being collected. As such, in Miroros and Estreit IV the maintenance costs for facilities is being used toward water use fees, and this is currently being covered by CODEVASF funding.

Impact	No data available.	(1) Improvement in social and economic situation The GRDP in both Pernambuco, where Maria Teresa is located, and Bahia, where Miroros and Estreit IV are located, has increased relative to the time of the analysis in 1991. Nevertheless, in 2005 the values for agricultural production in the target districts of this project were approximately 28 million real in Maria Teresa (approximately 0.7% of the GRDP for the agricultural sector in Pernambuco) and approximately 4.2 million real for Miroros and Estreit IV combined (approximately 0.05% of the GRDP for the agricultural sector in Bahia), and it is estimated that the degree of contribution of this project's districts will be relatively small. The unemployment rates in both states are increasing.					the analysis in in the target Maria Teresa nambuco) and approximately mated that the	
		GRDP (Agricultural sector) (Unit: real) GRDP (Agricultural sector) State GRDP (Ratio accounted (Unit: real)) Unemployment rate (Unit: real) for by this project in parentheses) Unemployment rate			syment rate			
			1991	2005	1991	2005	1991	2005
		Pernambuco	19.96 billion	42.26 billion	1.56 billion	4.14 billion (0.7%)	7.8%	10.6%
		Bahia	30.38 billion	73.17 billion	3.21 billion	8.41 billion (0.05%)	7.7%	9.8%
		Source: Created from Brazilian Institute of Geography and Statistics (IBGE) data. (GRDP figure:				. (GRDP figures		
		for this project are based on data from the executing agency)						
		(2) Improvement In a questionna districts answer	ire carried	out amor	ngst small		ne majority i	n each of the

District (Number of people in survey)	Percentage who answered that their living conditions had improved	Reasons
Maria Teresa (87)	67.8%	1) Land was acquired, which could be cultivated by themselves, then,
Miroros (89)	87.6%	gained a means of livelihood. Satisfied. 2) Income has improved.
Estreit IV (78)	74.4%	3) Productivity is better than before when the land was dry. Etc.

Source: Questionnaire survey carried out in this monitoring

Approximately 13% responded that their quality of life had not improved. The main reason given for this was that the investment they had made was not commensurate with their income. In a group interview in Estreit IV for this survey, the settlers mentioned the following problems related to living conditions: (a) there is no access to funds for agricultural input materials; (b) there is insufficient social infrastructure, including schools, health services, housing, and drinking water; (c) there are no telephone or internet services, and if there are, they are of poor quality; and (d) electricity costs are high.

As such, several issues still remain, including productivity, profitability, and the development of social infrastructure. Nevertheless, it appears that the project has a certain degree of effectiveness with regard to the extremely poor class, including farmers who did not own land and did not have a means of livelihood.

(3) Environmental Impact

CODEVASF has conducted an environmental impact assessment (EIA) of the three districts, and plans to continue carrying out monitoring in the future.

Sustainability		
Sustainability	(1) Technical capacity All new settlers received technical support on farm management from CODEVASF at the time of settlement.	 There is no major change from the time of the ex-post evaluation. With regard to technical capacity, however, slightly too much emphasis was placed on the spread of production technology, and support for improving the profitability of farmers was somewhat insufficient. Operation and maintenance system for facilities has been established, but in Miroros and Estreit IV, the low profitability of farmers is having a negative effect on the finances of irrigation management cooperatives. (1) Technical capacity (i) Technical support for farmers by CODEVASF Technical support from the government for small farmers has been stipulated in federal laws, and CODEVASF and related government institutions are providing the following services to small farmer members of irrigation cooperatives, using private companies and consultants: Support related to the organization and operation of irrigation cooperatives.
		 Technical support related to maintenance and the creation of operational instructions for bidders. General research on agricultural technologies, distribution, and the marketing of products. (ii) Technical issues recognized by farmers In a questionnaire survey carried out for this monitoring, farmers mentioned the problems listed below. In parentheses are the percentages of the 254 respondents that mentioned each problem (multiple answers). Many farmers are calling specifically for technical support with regard to (I), (II), (III), and (IV), covered below. They are currently not being addressed by CODEVASF's technical support framework, and appear to be future challenges in terms of technical support.
		(I) The price of crops is low (48%); (II) water use fees and production costs are high (28%); (III) there is no access to funds (26%); (IV) marketing is difficult (20%); (V) access roads are in poor condition (13%); (VI) the problem of

(2) Structural organization

Responsibility for maintenance of the irrigation facilities has been transferred from CODEVASF to the farmers using them. (24 irrigation management cooperatives were set up under CODEVASF direction)

In Maria Teresa and Estreit IV, the irrigation facilities are managed by existing management cooperatives. In Miroros, management is being carried out by a new management cooperative which was set up after the completion of the project.

agricultural pests (12%); (VII) insufficient water (10%); (VIII) other (poor quality products, lack of alternative crop operations, insufficient technical support, etc.).

(2) Structural organization

(i) Management responsibility

In principle, for CODEVASF projects, irrigations facilities—with the exception of dams and electrical facilities—are transferred to the irrigation management cooperatives one year after construction. In the three districts targeted in this project, management responsibility for each of the facilities is divided as shown in the following chart. Dams and electrical facilities are managed by each project head and not the irrigation management cooperatives. No problems have occurred that would impact the operation of irrigation facilities.

Facility	Maria Teresa	Miroros	Estreit IV
Dam	Companhia Hidro	CODEVASF	CODEVASF
	Elétrica do São		
	Francisco (CHESF)		
Major waterways,	Nilo Coelho	Miroros irrigation	Estreit irrigation
pumps, drainage	irrigation	management	management
canals, water	management	cooperative	cooperative
distribution canals	cooperative		(maintenance carried
			out together with
			CODEVASF)
Electrical	Companhia de	Companhia de	Companhia de
facilities,	Eletricidade do	Eletricidade do	Eletricidade do Estado
substations	Estado da Bahia	Estado da Bahia	da Bahia (COELBA)
	(COELBA) and	(COELBA)	
	Pernambuco		
	Companhia		
	Energetica de		
	Pernambuco		
	(CELPE)		
Roads within	Nilo Coelho	Miroros irrigation	Estreit irrigation
irrigation district	irrigation	management	management
	management	cooperative	cooperative
	cooperative		(maintenance carried
			out together with
			CODEVASF)
Roads for access	Petrolina city	Ibipeba city	Urandi city governmen
from other areas	government	government	

Source: Executing agency

(3) Financial status

(Description not available)

All the irrigation management cooperatives collect water usage charges easily from the farmers and use it for pump electricity charges, improvements to irrigation equipment and other applications. (Description of the financial status of the irrigation management

(ii) Mechanism of irrigation management cooperatives

The following is an overview of the cooperatives in each region. The cooperatives are composed of all recipient farmers and employees of agricultural companies who have settled, and they each have a board of directors made up of chairpersons, auditing members, and members. The members of the board of directors are selected by vote from among the members of the cooperative. The board plays roles such as determining maintenance plans, management policies, and the amount of water fees collected, and carrying out negotiations and adjustments with CODEVASF and other institutions. As such, the irrigation management cooperatives in each district have organizational structures that have been established in a common manner for irrigation districts of CODEVASF projects. Through a local survey, it was confirmed that the management staff of CODEVASF regional offices, promoters, and cooperatives have maintained a smooth cooperative structure.

District	Name of cooperative	Number of members (Number of directors)	Year of establishment
Maria Teresa	Nilo Coelho irrigation management cooperative (including all of Nilo	602 (11)	1999
Miroros	Coelho region) Miroros irrigation management cooperative	237 (13)	1997
Estreit IV	Estreit irrigation management cooperative (including Estreit I through III*)	116 (15)	1995

Source: Responses of irrigation management cooperatives.

*In Estreit, one cooperative has been formed for districts I through IV. Farmers in Estreit IV joined the existing cooperative.

(3) Financial status

Irrigation collectives are collecting water use fees from collective members, and this is a source of funding for expenses in maintaining the irrigation facilities. CODEVASF shouldered the maintenance costs for one year following the transfer, but the full amounts were shouldered by the cooperatives after that. As was stated in "(4) Percentage of water use fees collected" under "Effectiveness," since the transfer there are still farmers who are having difficulties in paying water use fees, resulting in cooperatives themselves is not available)

non-payment and delayed payment. In Miroros, the farmers have been receiving financial support from CODEVASF continually since 2001. As such, the low profitability of farmers is causing financial problems for cooperatives.

Unit: US\$

District	Year	Total water usage amount for irrigation collective	Total expenditure	Amount of support by CODEVASF
	1999	492,543	548,409	55,866
NG 1	2000	732,745	732,745	0
	2001	504,899	504,899	0
Maria	2002	543,307	543,307	0
Teresa	2003	693,807	710,200	16,393
	2004	839,863	839,863	0
	2005	1,243,967	1,243,967	0
Miroros	1999	N.A	N.A	N.A
	2000	158,528	158,528	0
	2001	190,065	295,204	85,698
	2002	163,657	254,112	92,780
	2003	205,830	268,815	56,791
	2004	214,166	415,616	82,829
	2005	336,475	684,258	125,715
Estreit	2004	0	54,435	54,435
IV*	2005	0	89,460	89,460

Source: Executing agency materials

*Amount for Estreit IV alone is extracted from overall amount for Estreit cooperative. Settlement in Estreit IV began at the end of 2004 through 2005. The expenditure for the first year of settlement is shouldered by CODEVASF.

(4) Operation and maintenance

The irrigation facilities in Maria Teresa and Miroros have been operating smoothly since their completion. In Estreit IV, the irrigation facilities were not provided with enough water for irrigation because the new irrigation dam (covered by an Inter-American

(4) Operation and maintenance

The current status of water use facilities in the districts is that functional problems at the facilities are at the level of those that occur in ordinary use. In each district there are not any problems that are too great to be solved by the supervisors.

	Development Bank (IDB) loan) did not contain enough water, so (at the time of the ex-post evaluation) it has yet to begin operation. CODEVASF, in order to bring the water in the dam to an adequate level, is now conducting a detailed survey. New settlers are receiving continued technical support from irrigation cooperatives after settlement, and operation and maintenance of irrigation facilities is autonomously being carried out by irrigation management cooperatives.	
Lessons Learned, Recommendati ons, Information Resources and Monitoring Methods		In both Miroros and Estreit IV, the stagnant expansion of the settlement areas and the low profitability of farming were obstacles to increasing the effectiveness and impact of the project, and these are serious factors which will also have an effect on sustainability. It is necessary to carry out improvement measures in order to ensure the effectiveness and sustainability of the project.
(1) Follow up on lessons learned and recommendatio ns made in ex-post evaluation report or in later evaluations	(1) Lessons learned N/A	(1) Lessons learned This project is targeted at poor settlers and employees of small and medium agricultural enterprises. A certain degree of effect is starting to be produced for individual settlers, but it is difficult to produce economic benefits as: (a) it is not possible to expand the recipient area due to insufficient water, and (b) the profitability of farmers is low. The factors behind this situation are complex. Possible internal factors include the fact that current crops are greatly different from those planned, and that strategic support for small farmers from the perspective of farmer management and nurturing industries was weak in terms of the CODEVASF project. Possible external factors include the fact that social infrastructure, aside from the irrigation facilities, was not sufficiently developed. Accordingly, it would seem necessary to strengthen "soft" support, including support for the strategic production planning of crops and agricultural technology, and the development of infrastructure related to supporting agricultural activities.
(2) Proposals for securing sustainability and instructions given at time of follow-up monitoring	(2) Recommendations With regard to the insufficient water level at the new irrigation dam in Estreit IV, prompt attention needs to be given to securing water for irrigation. Indirect support (such as support for the organization of maintenance cooperatives, guidance in farm management, and funding through agricultural financing) from government-related institutions, including the executing agency, can be expected.	 (2) Recommendations (i) Measures against water shortage in Estreit IV The water shortage in Estreit IV, which is an impediment to the expansion of the settlement area, appears to have multiple causes, including the problem of illegal occupants. The executing agency should organically cooperate with state governments, other government agencies, and the private sector in order to investigate these problems, and solutions to the water shortage problem should be

examined in detail.
 (ii) Measures to improve the income of small farmers Small farmers in Estreit IV and Miroros have fallen into a vicious cycle of povert due to: (a) a disadvantageous location, (b) low prices for producers, (c) hig production costs, and (d) a lack of investment funding. Solutions are elusive. I things remain the way they are, even if the water shortage problem is solved an settlement begins again, the same type of poor farmers will likely increase, and the project cannot be expected to lead to long-term independent development. Hence the executing agency needs to start the implementation of "soft" improvement measures such as "forming a strategy for realizing higher producer prices and reducing production costs," and "building business models for poor small farms. These measures should be carried out with a view toward cooperation with othe government agencies and the private sector in a feasible manner from the perspectives of marketing, shipping, and commercial viability.